# **AL RAJHI MOSQUE**

# BILL OF QUANTITIES SUMMARY

جدول بيان الأعمال والكميات

Date: 9/17/2022

LOCATION: RIYADH

SECTION: SITE WORK

DIVISION: 2.00

						الكمية المنفذة			Total cost	work completed %	Total Excution	ملاحظات
Item#	DESCRIPTION	UNIT	QTY	UNIT PRICE	AMOUNT SAR	السابق	الحالي	الاجمالي				
iteili #	DESCRIPTION	ONIT	Q11	SAR	AMOONT SAK							
	Site Work: Site Mobilization, Shop Drawing preparation and Submittals, Sample Submittals, Cleaning and Removing Debris From Site, As Build Drawing	Lot	1.00	100.00	100.00	1.00	0.00	1.00	100.00	100%	100.00	
				PAGE TOTAL	100.00							
	HARDSCAPING											
2002	Client Supply Only Installation Roman traventine pavers - cream color-tumbled finishing - 600 x 400 x 30 mm with all necessary accessoriescode PV.01	m2	1,603.50	150.00	240,525.00	0.00	0.00	0.00	0.00	0%	0.00	
2004	Supply and instal precast concrete with agglomerated stone - cream color-honed finishing- 400 x 400 x 40 mm with all necessary accessoriescode PV.04	M2	567.00	210.00	119,070.00	0.00	0.00	0.00	0.00	0%	0.00	
2004 A	Beige Interlock Tiles	m2	0.00	80.00	0.00	0.00	1,179.36	1,179.36	94,348.42	100%	94,348.42	
2005	Supply and instal River pebbles - multi coloured cream to brown - semi rounded shape- 40 to 60 mm. with all necessary accessories code PV.06	M2	20.00	125.00	2,500.00	0.00	0.00	0.00	0.00	0%	0.00	
2006	Supply and install Precast concrete kerb - linear   color grey   half-battered profile   1000x150x120x250mm	L.M	123.00	150.00	18,450.00	0.00	449.20	449.20	67,380.22	100%	67,380.22	
2007	Supply and instal Precast concrete kerb - curved   color grey   half-battered profile   470x150x120x250mm (outside radius 3000m, inside radius 2850m)	LM	6.00	200.00	1,200.00	0.00	0.00	0.00	0.00	0%	0.00	
2008	Supply and instal Precast concrete kerb - lowered and ramp   color grey   square profile   1000x200x250mm	LM	152.00	150.00	22,800.00	0.00	0.00	0.00	0.00	0%	0.00	
2009	Supply and instal Precast concrete kerb for tree pit   color grey   750x80x200mm	NO.	10.00	450.00	4,500.00	0.00	26.00	26.00	11,700.00	100%	11,700.00	
2010	Supply and instal Precast concrete kerb for tree pit   color grey   1000x80x200mm	NO.	5.00	450.00	2,250.00	0.00	0.00	0.00	0.00	0%	0.00	
2011	Supply and Installation of Stopper Including Concrete to support the bolt	NO.	35.00	250.00	8,750.00	0.00	52.00	52.00	13,000.00	100%	13,000.00	
				PAGE TOTAL	420,045.00							

Date: 9/17/2022

LOCATION: RIYADH

SECTION: SITE WORK

DIVISION: 2.00

			211101011	2.00	الكمية المنفذة			Total cost	work	Total	ملاحظات	
									TOTAL COST	completed %	Excution	مارحیات
Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE	AMOUNT SAR	السابق OUNT SAR	الحالي	الاجمالي				
			4	SAR								
2012	Asphalt works: Geographical post offices are located in the places of postal codes on the roads and according to the instructions of the engineer and the price includes: Backfill works from the level of the site to the asphalt base layer. Plowing and compacting a layer with a thickness of 15 cm after leveling the full width to receive the foundation. Distribute and compact the base layer with a thickness of 15 cm in two stages, taking into account the pressure of the base layer well with water spraying to reach the maximum levels of assembly - Adjusting the levels and inclinations of the roads and handing them over to the supervising engineer. Spray the base layer with a substance (MC-1) to maintain the moisture of the base. Spraying a layer (R. C) before laying a layer of asphalt surfaces. Spraying a layer (R. C) before laying a layer of asphalt surface knaking into account the lendency to drain rainwater in roads. INCLUDING THE PAINT	M2	1,306.41	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	
				PAGE TOTAL	0.00							
	LANDSCAPING											
Α	As per Attached Subcontract Price Including HAH 10% Profit	Lot	1.00	84,159.19	84,159.19	0.00	1.00	1.00	84,159.19	100%	84,159.19	
				PAGE TOTAL	84,159.19							
	CARRIED TO	504,304.19						270,687.83				

#### BILL OF QUANTITIES NO .02

Date: 9/17/2022

LOCATION:	RIYADH
SECTION :	MASONRY
DIVISION :	4.00

Item#	DESCRIPTION	UNIT	QTY	UNIT PRICE	AMOUNT SAR		الكمية المنفذة		Total cost	work	Total Excution	ملاحظات
nom #	BESONII TION	Oitii	<b>Q.</b> .	SAR	AMOON! CAN	السابق	الحالي	الاجمالي	Total cost	completed %	Amount	<b>3</b>
4	MASONRY											
	NOTE: The Contractor is referred to the Specifications and Drawings for all details related to this section of the Works and he is to include for complying with all the requirements contained therein, whether or not they are specifically mentioned within the item descriptions.											
4220	Supply, build and fill in Concrete hollow blocks non load bearing in 1:3 cement: sand mortar; including mortar, vertical and horizontal reinforcement, control joints, filler and sealant at wall heads, anchors, lintels, sills, all necessary materials and accessories, all in accordance with the drawings,											
4220-1	100 mm THK, new block work.	M2	97.50	94.00	9,165.00	0.00	729.32	729.32	68,556.32	100%	68,556.32	
4220-2	150 mm THK, new block work.	M2	12.50	103.00	1,287.50	0.00	5,179.04	5,179.04	533,441.62	100%	533,441.62	
4220-3	200 mm THK, new block work.	M2	4,416.00	110.00	485,760.00	0.00	4,501.93	4,501.93	495,211.90	100%	495,211.90	
	300 mm THK, new block work.	M2	16.52	145.00	2,395.40		0.00	0.00	0.00	0%	0.00	
1000 0	450 mm THK, new block work.	M2	151.46	225.00	Optional		0.00	0.00	0.00	0%	0.00	
4220-7	650 mm THK, new block work.	M2	165.20	240.00	Optional		0.00	0.00	0.00	0%	0.00	
4220-8	700 mm THK, new block work.	m2	282.82	255.00	Optional		0.00	0.00	0.00	0%	0.00	
4220-9	750 mm THK, new block work.	m2	388.98	275.00	Optional		0.00	0.00	0.00	0%	0.00	
				PAGE TOTAL	498,607.90							
	CARRIED TO TENDER SUMMARY	TOTAL	498,607.90			Page	Total		SAR 1,097,209.84			

# **BILL OF QUANTITIES**

LOCATION:	RIYADH
SECTION :	THERMAL & MOISTURE
DIVISION :	5.00

	0/1//2022												
Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE SAR	AMOUNT SAR		الكمية المنفذة		Total cost	work completed	Total Excution	ملاحظات	
				IN NUMBERS		السابق	الحالي	الاجمالي		%	Amount		
5	THERMAL AND MOISTURE PROTECTION												
	NOTE: The Contractor is referred to the Specifications and Drawings for all details related to this section of the Works and he is to include for complying with all the requirements contained therein, whether or not they are specifically mentioned within the item descriptions.												
	Water proofing CHEMICAL BOND												
5001	Supply and install Chemical Bond water proofing from Valcum company with 2 layeres including screed 2 cm to make level for the floor including 300 mm up stand	M2	287.64	138.00	39,694.32	0.00	422.42	422.42	58,294.20	100%	58,294.20		
5002	Supply and install screed 5 cm for protection the water proof	M2	287.64	38.00	10,930.32	0.00	321.89	321.89	12,231.83	100%	12,231.83		
				PAGE TOTAL	50,624.64						SAR 70,526.03		
	Roofing Layers												
5003	Supply & Install Of all Waterproofing layers of roofs according to drawings & Secefications Including Flashings and trimming around parapet at the roof and all outlets of New Building & Electro-Mechanical Services, connecting with water proofing membranes, Sealant for the flashing junction, Layers is as follows:												
Α	Foam concrete laid at roof to get minimum slop 1% and thickness of foam 5-15 cm ( for foam chemical "ersel" to be use )	M2	2775.17	40.00	111,006.80	0	2,466.07	2466.069	98,642.74	100%	98,642.74		
В	Tow layers of Water proofing membrane ( Derma bit 4170 or equivalent as approved by the Engineer ) to be laid at minimum 10 cm overlap	M2	2775.17	70.00	194,261.90	0	2,243.07	2243.073	157,015.09	100%	157,015.09		
С	Water proofing membrane to all up stands and including roof fillet and protective Aluminum flashing ,caulking and sealants. (refer to sections 7600 , 7900 of the specifications )	LM	1000	25.00	25,000.00	0	1,519.42	1519.42	37,985.49	100%	37,985.49		
D	Polyethene 500 micron to be laid above membrane.	M2	2775.17	15.00	41,627.55	0	2,243.07	2243.073	33,646.09	100%	33,646.09		
E	Roof insulation "5cm" thick ( $32$ - $35$ kg/m3 density similar to roof mate or equivalent as approved by the Engr. )	M2	2775.17	30.00	83,255.10				0.00	0%	0.00		
F	Polyfelt layer	M2	2775.17	15.00	41,627.55	0	2,243.07	2243.073	33,646.09	100%	33,646.09		
				PAGE TOTAL	496,778.90			<u> </u>			SAR 360,935.51		
	CARRIED TO TENDER SUMMARY			TOTAL	547,403.54						SAR 431,461.53		

# **BILL OF QUANTITIES**

LOCATION:	RIYADH
SECTION :	Miscellaneous Items
DIVISION :	6.00

#### BILL NO 6

Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE	AMOUNT SAR		كمية المنفذة	(U)	Total cost	work	<b>Total Excution</b>	ملاحظات
				SAR		السابق	الحالي	الاجمالي		completed %	Amount	
6	Miscellaneous Items											
	NOTE: The Contractor is referred to the Specifications and Drawings for all details related to this section of the Works and he is to include for complying with all the requirements contained therein, whether or not they are specifically mentioned within the item descriptions.											
6000	Supply and installation metal stair to tower includes mounting structures, and implementation of all required finishes in addition to the tools and accessories necessary for installation. As approved by the competent engineer and according to the shop drawings.	L.S	1	250,000.00	250,000.00	0.00	1.00	1.00	250,000.00	100%	250,000.00	
	Skylight											
6002	Supply and installation Skylight The item includes mounting structures, glass, and implementation of all required finishes in addition to the tools and accessories necessary for installation. As approved by the competent engineer and according to the shop drawings.	M2	326	1,510.00	492,260.00	0.00	336.00	336.00	507,360.00	100%	507,360.00	
			PAGE TOTAL	742,260.00						757,360.00		
	CARRIED TO TENDER SUMMARY	TOTAL	742,260.00						757,360.00			

# **BILL OF QUANTITIES**

LOCATION: RIYADH
SECTION: DOORS AND WINDOWS
DIVISION: 8.00

SILL NO 6

lt a 4	DESCRIPTION	UNIT	QTY	UNIT PRICE	AMOUNT SAR	منفذة	الكمية الد		Total cost	work	Total
Item #	DESCRIPTION	UNII	QIY	SAR	AMOUNT SAR	السابق	الحالي	الإجمالي	lotal cost	completed %	Excution Amount
8	OPENINGS										
8210	NOTE: The Contractor is referred to the Specifications and Drawings for all details related to this section of the Works and he is to include for complying with all the requirements contained therein, whether or not they are specifically mentioned within the item descriptions. All Hardware, Lock and Accessories will be cost plus as per client quality selection										
	Ground Floor										
	Door Type D1										
8210-1	Door size 2000x2800mm; Double leaf swing door, Tabu layer sucupira F4 001- Metal sheet gold color finishing with all required necessary accessories.	NO	7	9,464	66,248.00	0.00	10.00	10.00	94,640.00	100%	94,640.00
	Door Type D2										
8210-2	Door size 3980 x 2800 mm; 4 leaf swing door , Tabu layer sucupira F4 001 Metal sheet gold color finishing with all required necessary accessories.	NO	2	18,500	37,000.00	0.00	2.00	2.00	37,000.00	100%	37,000.00
8210-3	Door Type D3 Door size 1000 x 2800 mm; Single leaf swing door, Tabu layer sucupira F4 001 Metal sheet gold color finishing with all required necessary accessories.	NO	4	5,100	20,400.00	0.00	4.00	4.00	20,400.00	100%	20,400.00
8210-4	Door Type D4  Door size 1000 x 2800 mm; Single leaf swing door , Tabu layer sucupira Grey color with all reugired necessary accessories .	NO	5	3,920	19,600.00	0.00	3.00	3.00	11,760.00	100%	11,760.00
8210-5	Door Type D5  Door size 1000 x 2200 mm; Single leaf swing door , Grey color with all reuqired necessary accessories .	NO	1	3,080	3,080.00	0.00	0.00	0.00	0.00	0%	0.00
				PAGE TOTAL	146,328.00						
8210-5a	Door Type D6 Door size 1000 x 2800 mm; Single leaf swing door, Grey color with all reuqired necessary accessories.	NO	2	6,300	12,600.00	0.00	3.00	3.00	18,900.00	100%	18,900.00
8210-6	Door Type D7 Door size 1100 x 2500 mm; Single leaf swing door , Tabu layer	NO	8	3,850	30,800.00	0.00	19.00	19.00	73.150.00	100%	73,150.00
0210-0	sucupira Grey color with all reuqired necessary accessories .  Door Type D8	INO	0	3,000	30,000.00	0.00	13.00	19.00	73,130.00	100%	73,130.00
8210-7	Door size 1500 x 2500 mm; Single leaf swing door , Grey color with all reuqired necessary accessories .	NO	3	5,250	15,750.00	0.00	4.00	4.00	21,000.00	100%	21,000.00
8210-8	Door Type D9  Door size 1050 x 2500 mm; Single leaf swing door , T Grey color with all reuqired necessary accessories .	NO	2	5,250	10,500.00	0.00	2.00	2.00	10,500.00	100%	10,500.00
				PAGE TOTAL	69,650.00						

# **BILL OF QUANTITIES**

LOCATION: RIYADH
SECTION: DOORS AND WINDOWS
DIVISION: 8.00

BILL NO 6

	D-2001D-1011			UNIT PRICE		منفذة	الكمية ال			work	Total
Item #	DESCRIPTION	UNIT	QTY	SAR	AMOUNT SAR	السابق	الحالي	الإجمالي	Total cost	completed %	Excution Amount
	Door Type D10										
8210-9	Door size 1800 x 2500 mm; Single leaf swing door , Grey color with all reuqired necessary accessories .	NO	1	6,300	6,300.00	0.00	1.00	1.00	6,300.00	100%	6,300.00
	Door Type D11										
8210-10	Door size 2000 x 2800 mm; Single leaf swing dooe, Grey color with all reuqired necessary accessories.	NO	2	7,840	15,680.00	0.00	2.00	2.00	15,680.00	100%	15,680.00
	Door Type D12										
8210-11	Door size 3850 x 3120 mm; Double leaf swing door , Metal Sheet Mesh Gold + Tempered Glass, Transparent , Hardware	NO	3	16,817	50,450.40	0.00	0.00	0.00	0.00	100%	0.00
	LEVEL 2										
	Door Type D 01										
8210-12	Door size 2000 x 2800 mm; Double leaf swing door ,Metal sheet gold color finishing with all required necessary accessories.	NO	2	10,250	20,500.00	0.00	3.00	3.00	30,750.00	100%	30,750.00
				PAGE TOTAL	92.930.40						
	Door Type D 02				02,000.40						
8210-13	Dear size 1200 v 2500 mm. Single leaf suring dear Crov salar	NO	1	4,200	4,200.00	0.00	1.00	1.00	4,200.00	100%	4,200.00
	Door Type D 03										
8210-14	with all reugired necessary accessories .	NO	1	7,000	7,000.00	0.00	0.00	0.00	0.00	0%	0.00
	Door Type D 04										
8210-15	Door size 1000x 2800 mm; Single leaf swing door, Grey color with all reuqired necessary accessories .	NO	1	3,920	3,920.00	0.00	4.00	4.00	15,680.00	100%	15,680.00
	Door Type D 05										
8210-16	with all reuqired necessary accessories .	NO	1	5,250	5,250.00	0.00	0.00	0.00	0.00	0%	0.00
	Door Type D 06										
8210-17	Door size 1000x 2800 mm; Single leaf swing door, Grey color with all reuqired necessary accessories.	NO	3	3,920	11,760.00	0.00	3.00	3.00	11,760.00	100%	11,760.00
	Door Type D 07										
8210-18	with all reugired necessary accessories .	NO	2	4,704	9,408.00	0.00	3.00	3.00	14,112.00	100%	14,112.00
	Door Type D 08										
8210-19	with all reuqired necessary accessories .	NO	1	7,840	7,840.00	0.00	0.00	0.00	0.00	0%	0.00
	Door Type D 09										
8210-20	Door size 1000x 2800 mm; Single leaf swing door , Grey color with all reuqired necessary accessories . cordance with the drawings .	NO	1	3,920	3,920.00	0.00	3.00	3.00	11,760.00	100%	11,760.00
	Door Type D 10										
8210-21	Door size 1000x 2800 mm; Single leaf swing door, Grey color with all reuqired necessary accessories.	NO	1	3,920	3,920.00	0.00	4.00	4.00	15,680.00	100%	15,680.00

# BILL OF QUANTITIES

LOCATION: RIYADH
SECTION: DOORS AND WINDOWS
DIVISION: 8.00

BILL NO 6

Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE	AMOUNT SAR	منفدة	الكمية الد		Total cost	work	Total Excution
10111 11	BESONII TION	O.U.	٠	SAR	AMOUNT DAIL	السابق	الحالي	الإجمالي	Total cost	completed %	Amount
	Door Type D 11										
8210-22	Door size 4000x 2800 mm; Single leaf swing door , Grey color with all reuqired necessary accessories .	NO	1	15,680	15,680.00	0.00	0.00	0.00	0.00	0%	0.00
	LEVEL 1										
	Door Type D01										
8210-23	Door size 1200 x 2500 mm; Single leaf swing door , Grey color with all reuqired necessary accessories .	NO	1	4,200	4,200.00	0.00	0.00	0.00	0.00	0%	0.00
8210-24	Door Type D02 Door size 1000 x 2800 mm; Single leaf swing door ,, Grey color with all reuqired necessary accessories .	NO	1	3,920	3,920.00	0.00	0.00	0.00	0.00	0%	0.00
	Door Type D03										
8210-25	Door size 2150 x 2500 mm , Grey color with all reuqired necessary accessories .	NO	1	7,532	7,532.00	0.00	0.00	0.00	0.00	0%	0.00
				PAGE TOTAL	88.550.00						
	windows										
	All aluminum sectors shall be in the required color and the sizes of the throat and aluminum sectors shall be according to the architectural details. The contractor is required to submit workshop plans as well as samples of all kinds of luxuries, hardware, hinges, handles, locks, double heat tempered glass, thickness of 6 mm and space 12 mm in a good model and in the color required for anomously by the supervising engineer. The work includes supply										
	Window Type W 01 LEVEL 0 Windows size 3.85 x 8050 mm; Fixed window , Printed glass,										
8210-26	Double glazing, Hardware to be defined according to supplier offer, with iron mongerey accessories.all in accordance with the drawings AR-RG-602.	NO	3	43,650	130,950.00	0.00	5.00	5.00	218,250.00	100%	218,250.00
	Window Type W 01										
8210-27	Windows size 7450 x 2800 mm; Fixed window, Printed glass, Double glazing, Hardware to be defined according to supplier offer, with iron mongerey accessories.all in accordance with the drawings AR-RG-602.	NO	1	22,500	22,500.00	0.00	0.00	0.00	0.00	0%	0.00
				PAGE TOTAL	153,450.00						
	Window Type W 02										
8210-28	Windows size 600 x 600 mm; Inward opening window , Printed glass, Double glazing, Hardware to be defined according to supplier offer, with iron mongerey accessories.all in accordance with the drawings AR-RG-602.	NO	2	850	1,700.00	0.00	0.00	0.00	0.00	0%	0.00
				PAGE TOTAL	1.700.00						0.00
	CARRIED TO TENDER SUMMARY	TOTAL	,								
	CARRIED TO TENDER SUMMARY	IOIAL	552,608.40						631,522.00		

Date: 9/17/2022

LOCATION: RIYADH
SECTION: FINISHES
DIVISION: 9.00

Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE	AMOUNT SAR		مية المنفذة	الك	Total cost	work	Total Excution	ملاحظات
				SAR	AMOUNT SAR	السابق	الحالي	الإجمالي	Total cost	completed %	Amount	مرحصات
9	FINISHES											
	NOTE: The Contractor is referred to the attached BOQAny Item, mention which will be supply by client, If HAH take responsibility based on approval, cost plus will be added based on approved quotation of supply material.											
	INTERNAL FINISHES											
	FLOORING											
9000-1	Client Supply the marble Only install and fixing the marble with all required necessary accessiores withought polishing	M2	1,632.50	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	
9000-2	Supply and install the proceilin with all required necessary accessories tiles local from saudi cearmic or equal	M2	95	140.00	13,300.00	0.00	416.15	416.15	58,260.63	100%	58,260.63	
9000-3	Supply and install the mosaic tiles flooring for prepartion for the carpet with all necessary accessories	M2	1242.55	110.00	136,680.50	0.00	3,734.78	3,734.78	410,826.11	100%	410,826.11	
9 000-5	Supply and install Metal Profil , Brass Color 20mm light ;, all in accordance with the Flooring Layouts and as approved by the engineer.	l.m	5	245.00	1,225.00	0.00	0.00	0.00	0.00	0%	0.00	
	WALL FINISHES											
9000-6	Prepare surfaces and apply 20mm Portland cement plasterwork ready to receive painted finish; including angle beads, comer beads, stop beads and galvanized expanded metal lathing and any necessary accessories; internally, all in accordance with the details, and as approved by the engineer.	m2	2,531.28	45.00	113,907.60	0.00	8,499.45	8,499.45	382,475.36	100%	382,475.36	
9000-7	Client Supply the marble Only install and fixing the marble Mechanical with all required necessary accessiores withought polishing and filling by white cement .	M2	3,100.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	
9000-9	Supply and install ACP Cladding with Laser Cut as per design with all necessary accessories .	m2	323	450.00	145,350.00	0.00	1,191.40	1,191.40	536,129.13	100%	536,129.13	
9000-10	Supply and install ACP Cladding with Laser Cut as per design with all necessary accessories .	m2	318.6	450.00	143,370.00	0.00	0.00	0.00	0.00	0%	0.00	
9000-11	Prepare surfaces and apply 2 coats internal textured paint, color as per design ); including all under coats and primers as per manufacturer's recommendation, all in accordance with the drawings, and as approved by the engineer.	m2	1260	35.00	44,100.00	0.00	7,967.50	7,967.50	278,862.62	100%	278,862.62	
9000-12	Supply and install the proceilin with all required necessary accessories tiles local from saudi cearmic or equal- not inlcuding the plaster	m2	78.4	160.00	12,544.00	0.00	140.09	140.09	22,414.40	100%	22,414.40	

Date: 9/17/2022

LOCATION: RIYADH
SECTION: FINISHES
DIVISION: 9.00

	NI	

											Total Evention	
Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE SAR	AMOUNT SAR		مية المنفذة		Total cost	work	Total Excution	ملاحظات
				JAK		السابق	الحالي	الإجمالي		completed %	Amount	
9000-15	Supply and install Tempered Glass ,including all in accordance with the drawings,Normal Glass	M2	69.72	550.00	38,346.00	0.00	25.22	25.22	13,871.72	100%	13,871.72	
	CEILING FINISHES									-		
	CE - 01											
9000-17	Supply and install moisture resistant gypsum board suspended ceiling system, including 12mm moisture resistant gypsum boards, suspension system, framing, access panels, trims, troughs, coves, bulkheads, taped joints, control joints and provision for services and all necessary material and accessories; all in accordance with the elevations and ceiling layouts and as approved by the engineer.Dim AS PER HORIZONTAL PLAN COVE LIGHT - BULCK HEAD all included .	M2	1724.8	175.00	301,840.00	0.00	2,514.31	2,514.31	440,004.23	100%	440,004.23	
	<u>CE - 01</u>								•			
9000-17b	Supply and Apply 2 Coat Internal Paint Finish, Type (White Type (White, RAL 1013). Including all under coats and primers are as per manufacturer's recommendation, all in accordance with the elevations and ceiling layouts, and as approved by the engineer.	M2	1724.8	33.00	56,918.40	0.00	2,514.31	2,514.31	82,972.23	100%	82,972.23	
	CE - 02								l .	II		
9000-18	Supply and install ACP Cladding with Laser Cut as per design with all necessary accessories .	M2	271.7	450.00	122,265.00	0.00	0.00	0.00	0.00	0%	0.00	
9000-19	CE - 03  Supply and install ACP Cladding with Laser Cut as per design with all necessary accessories.	M2	41.35	450.00	18,607.50		0.00	0.00	0.00	0%	0.00	
	CE - 04									· · · · · · · · · · · · · · · · · · ·		
9000-20	Supply and install moisture resistant gypsum board suspended ceiling system, including 12mm moisture resistant gypsum boards, suspension system, framing, access panels, trims, troughs, coves, bulkheads, taped joints, control joints and provision for services and all necessary material and accessories; all in accordance with the elevations and ceiling layouts, as per manufacturer's recommendation, all in accordance with the elevations and ceiling layouts, and as approved by the engineer.	M2	93	175.00	16,275.00		0.00	0.00	0.00	0%	0.00	
	CE - 04											
9000-20a	Supply and Apply 2 Coat Internal Paint, Type ( Gold Type (Gold, RAL 1036). Including all under coats and primers are as per manufacturer's recommendation, all in accordance with the elevations and ceiling layouts, and as approved by the engineer.	M2	93	45.00	4,185.00		0.00	0.00	0.00	0%	0.00	
	CE - 05								•	•		
9000-21	Supply and install ACP Cladding with Laser Cut as per design with all necessary accessories .	M2	318.6	450.00	143,370.00	0.00	0.00	0.00	0.00	0%	0.00	

LOCATION: RIYADH FINISHES SECTION : DIVISION : 9.00

	BILL OF QUANTITIES			SECTION :	FINISHES	BILL NO 0							
Date :	9/17/2022			DIVISION :	9.00	_							
Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE	AMOUNT SAR		مية المنفذة	الك	Total cost	work	Total Excution	ملاحظات	
				SAR		السابق	الحالي	الإجمالي	1010.0000	completed %	Amount		
	<u>SKIRTING</u>												
	SKT 01												
9000-22	Client Supply only install Stone travertine grey skirting, Thickness 20mm, Polished. (Cream color) 70 mm high fixed to walls; including adhesives and other accessories, all in accordance with the drawings, (ID-RG-200-LEVEL 0, ID-RG-200-LEVEL 1) and as approved by the engineer.	L.M	92.4	55.00	5,082.00	0.00	554.86	554.86	30,517.23	100%	30,517.23		
	<u>SKT 02</u>								•	•		,	
9000-23	Client Supply only install Ceramic tiles 20x20. Example Magres collection - , Matte anti slip/retified , 70 mm high fixed to walls; including adhesives and other accessories, all in accordance with the drawings , (ID-RG-200-LEVEL 0 , ID-RG-200-LEVEL 1 , ID-RG-200-LEVEL 2) and as approved by the engineer.	L.M	120.86	45.00	5,438.70	0.00	1,531.29	1,531.29	68,908.03	100%	68,908.03		
	EXTERIOR FINISHES						!		•			'	
	WALL FINISHES												
	FIN 03												
9000-25	Supply and install ACP Cladding with Laser Cut as per design with all necessary accessories .	M2	310.5	450.00	139,725.00	0.00	0.00	0.00	0.00	0%	0.00		
	FIN 05												
9000-26	Prepare surfaces Supply and apply 2 coats internal textured paint, type (White, RAL 1013); including all under coats and primers as per manufacturer's recommendation, all in accordance with the drawings, and as approved by the engineer.	M2	544.04	32.00	17,409.28	0.00	0.00	0.00	0.00	0%	0.00		
	FIN 10						l						
9000-27	Supply and Install 4mm Thick ACP Cladding with Laser Décor as per drawing. If material replace from ACP to Metal Powder Coating, the price will be revised SR 950/m2.	M2	1225.5	450.00	551,475.00	0.00	2,224.61	2,224.61	1,001,074.86	100%	1,001,074.86		
	FIN 12								-				
9000-30	Supply and install Printer Glass ,including all in accordance with the drawings, Ref. (AR-RG-217 , AR-RG-207.A ) and as approved by the engineer.	M2	92.7	650.00	60,255.00	0.00	0.00	0.00	0.00	0%	0.00		
	WALL ROOF							1					
	FIN 05												
9000-31	Prepare surfaces Supply and apply 2 coats internal textured paint, type (White, RAL 1013); including all under coats and primers as per manufacturer's recommendation, all in accordance with the drawings, and as approved by the engineer.	M2	709.60	32.00	22,707.20	0.00	0.00	0.00	0.00	0%	0.00		
	<u>FLOORING</u>												
	<u>FIN 01</u>												
9000-32	Client Supply only install Stone Travertion Gray polished, (Cream color), tiles 800 x 400 mm, Thickness 20 mm; including grouting, adhesives and other accessories, excluding polishing., all in accordance with the Flooring Layouts and as approved by the engineer.	M2	544.04	140	76,165.60	0.00	850.89	850.89	119,125.17	100%	119,125.17		

Date: 9/17/2022

LOCATION SECTION DIVISION

N:	RIYADH
1 :	FINISHES
l :	9.00

Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE	AMOUNT SAR	الكمية المنفذة			Total cost	work	Total Excution	ملاحظات
				SAR	7 autociti orat	السابق	الحالي	الإجمالي	Total tost	completed %	Amount	2.2.2
	FIN 11								•	•		
9000-33	Client Supply only Installation Stone Blue Bahia Granite, Matte/ Antislip, (Blue color), Thickness 20 mm; including grouting, adhesives and other accessories excluding polishing, consider price for interior Marble Installation, minarat is excluded., all in accordance with the Flooring Layouts and as approved by the engineer.	M2	392.27	140	54,917.80	0.00	459.33	459.33	64,306.80	100%	64,306.80	
	FIN-11 Opt.A									•		
9000-34	Client Supply only install Porcelain, Artwork -deco 05, "CASA CERAMICA", Mattel /Antislip. (Blue color), Thickness 20 mm; including grouting, adhesives and other accessories, all in accordance with the Flooring Layouts and as approved by the engineer. Only Price Consider as its an optional Items.	M2	1.00	0	Excluded By Others	0.00	0.00	0.00	0.00	0%	0.00	
		2,245,459.58						3,509,748.51				
	CARRIED TO TENDER SUMMARY		TOTAL	2,245,459.58						SAR 3,509,748.51		

LOCATION: RIYADH
SECTION: EQUIPMENT SANITARY
DIVISION: 10.00

	- N I	

Date	:	9/1/	/2022

Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE SAR	AMOUNT SAR	õ	الكمية المنفذ		Total cost	work completed	Total Excution Amount	ملاحظات
						السابق	الحالي	الإجمالي		%		
10	EQUIPMENT SANITARY						<del> </del>	<del> </del>		1		
	EQUI MENT CANTANT						<del> </del>	<del> </del>		<del> </del>		
	NOTE: The Contractor is referred to the attached BOQAny Item, mention which will be supply by client, If HAH take responsibility based on approval, cost plus will be added based on approved quotation of supply material.											
	SAN 01						ļ	ļ		<u> </u>	ļl	
1000 -1	Supply and install Tap -SAUDI CERAMIC	NO.	22	850.00	18,700.00	0.00	0.00	19.00	16,150.00	100%	16,150.00	
	SAN 02							1				
1000 -2	Supply and install Tap -SAUDI CERAMIC	NO.	27	850.00	22,950.00	0.00	0.00	33.00	28,050.00	100%	28,050.00	
	SAN 03						ļ	†			İ	
1000 -3	Supply and install Wall holder setwith angle valve 1 spray. SAUDI CERAMIC	NO.	22	225.00	4,950.00	0.00	0.00	32.00	7,200.00	100%	7,200.00	
	SAN 05											
1000 -5	Supply and install American standard Toilet-SAUDI CERAMIC	NO.	15	3,150.00	47,250.00	0.00	0.00	11.00	34,650.00	100%	34.650.00	
				PAGE TOTAL	93,850.00		<del> </del>	†		1	SAR 86.050.00	
	SAN 06				,		†	T		t		
1000 -7	Supply and install Floor drain SAUDI CERAMIC	NO.	4	450.00	1,800.00	0.00	0.00	5.00	2,250.00	100%	2,250.00	
	SAN 07						<del> </del>	†				
1000 -9	Supply and install Paper Towel Dispenser.SAUDI CERAMIC	NO.	13	520.00	6,760.00	0.00	0.00	35.00	18,200.00	100%	18,200.00	
	SAN 08											
1000 -11	Supply and install Turkish Toilet. SAUDI CERAMIC	NO.	6	1,450.00	8,700.00	0.00	0.00	7.00	10,150.00	100%	10,150.00	
	SAN 09						<u> </u>	<u> </u>			<u> </u>	
1000 -12	Supply and install Floor Drain Local suuplier.(15 x 15 ) cm	NO.	22	450.00	9,900.00	0.00	0.00	22.00	9,900.00	100%	9,900.00	

				_								
	PROJECT : AL RAJHI MOSQUE			LOCATION:	RIYADH							
	BILL OF QUANTITIES			SECTION :	EQUIPMENT SANITARY				BILL NO			
Date :	9/17/2022			DIVISION :	10.00							
							· · · · · · · · · · · · · · · · · · ·				·	
	SAN 10						ļ				ļ	
1000 -13	Supply and install Toilet Paper Holde . Local Supplier	NO.	22	250.00	5,500.00	0.00	0.00	13.00	3,250.00	100%	3,250.00	
	SAN 11											
1000 -14	Supply and install Wall Hug basin _saudi ceramic	NO.	22	1,450.00	31,900.00	0.00	0.00	4.00	5,800.00	100%	5,800.00	
	SAN 12											
1000 -15	Supply and install Model wall mounted.Local Supplier	NO.	15	1,850.00	27,750.00	0.00	0.00	18.00	33,300.00	100%	33,300.00	
	SAN 13											
1000 -16	Supply and install Gab bar -Local Supplier	NO.	6	250.00	1,500.00	0.00	0.00	2.00	500.00	100%	500.00	
				PAGE TOTAL	93,810.00						SAR 83,350.00	
	SAN 14											
1000 -16	Supply and install Floor drainLocal Supplier	NO.	4	450.00	1,800.00	0.00	0.00	3.00	1,350.00	100%	1,350.00	
	SAN 15											
1000 -17	Supply and install Tap Local Supplier	NO.	2	850.00	1,700.00	0.00	0.00	2.00	1,700.00	100%	1,700.00	
	SAN 16											
1000 -18	Supply and install Tap -Local Supplier	NO.	3	850.00	2,550.00	0.00	0.00	2.00	0.00	0%	0.00	
	SAN 17											
1000 -19	Adjustable Mirror. Local Supplier	NO.	3	1,100.00	3,300.00	0.00	0.00	8.00	8,800.00	100%	8,800.00	
			PAGE TOTAL	9,350.00						SAR 11,850.00		
	CARRIED TO TENDER SUMMARY		TOTAL	197,010.00						SAR 181,250.00		

Date: 9/17/2022

LOCATION: RIYADH
SECTION: COUNTERS
DIVISION: 11.00

										l .	l	
Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE SAR	AMOUNT SAR		لكمية المنفذة	11	Total cost	work	Total Excution	ملاحظات
				JAK		السابق	الحالي	الإجمالي		completed %	Amount	
11	COUNTERS  NOTE: The Contractor is referred to the attached BOQAny Item, mention which will be supply by client, If HAH take responsibility based on approval, cost plus will be added based on approved quotation of supply material.											
	COUNTER GROUND FLOOR											
1100 -1	CT.0.01  Supply and install Counter for Stone travertine grey, size 2550x550x350 mm , in the (Toilet wash 01); including fixing, excluding stone supply, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO.	2	9,150.00	18,300.00	0.00	0.00	0.00	0.00	0%	0.00	
1100 -2	CT.0.02 Supply and install Counter for Stone travertine grey, size 2300x500x350 mm , in the (Toilet wash 02); including fixing, excluding stone supply, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO.	1	8,500.00	8,500.00	0.00	1.00	1.00	8,500.00	100%	8,500.00	
1100 -3	CT.0.03  Supply and install Counter for Stone travertine grey, size  1800x500x350 mm , in the ( Toilet wash 03 ) ; including fixing, excluding stone supply, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO.	1	7,520.00	7,520.00	0.00	4.00	4.00	30,080.00	100%	30,080.00	
				PAGE TOTAL	34,320.00						38,580.00	
	COUNTER LEVEL 1										00,000.00	
1100 -4	CT.1.01  Supply and install Counter for Stone travertine grey, size 1700x600x350 mm , in the ( Guard Room ) ; including fixing, excluding stone supply, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO.	1	6,745.00	6,745.00	0.00	0.00	0.00	0.00	0%	0.00	
	COUNTER LEVEL 2											Ī
1100 -5	CT.2.01  Supply and install Counter for Stone travertine grey, size 2300x500x50 mm, in the ( Ablution 01 ); including fixing, excluding stone supply, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO.	1	8,500.00	8,500.00	0.00	0.00	0.00	0.00	0%	0.00	
1100 -6	CT2.02  Supply and install Counter for Stone travertine grey, size  2870x600x350 mm, in the ( Mother House ); including fixing, excluding stone supply, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO.	1	10,250.00	10,250.00	0.00	1.00	1.00	10,250.00	100%	10,250.00	
1100 -7	CT.2.03  Supply and install Counter for Stone travertine grey, size  2425x600x350 mm, in the (Roof rooms); including fixing, excluding stone supply, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO.	2	9,150.00	18,300.00	0.00	2.00	2.00	18,300.00	100%	18,300.00	
				PAGE TOTAL	43,795.00		8.00				28550	
	CARRIED TO TENDER SUMMARY			TOTAL	78,115.00						67,130.00	

BILL OF QUANTITIES

LOCATION: RIYADH

SECTION: CABINETS/WA
LL SYSTEM

DIVISION: 12.00

	BILL OF QUANTITIES			SECTION :	LL SYSTEM							
Date :	9/17/2022			DIVISION :	12.00							
Item #	DESCRIPTION	UNIT	QTY	UNIT	AMOUNT		الكمية المنفذة		Total cost	work	Total Excution	ملاحظات
				PRICE SAR	SAR	السابق	الحالي	الإجمالي	Total cost	completed %	Amount	سرحص
12	CABINETS/WALL SYSTEM											
	NOTE: The Contractor is referred to the attached BOQAny											
	Item, mention which will be supply by client, If HAH take responsibility based on approval, cost plus will be added based											
	on approved quotation of supply material.											
	GROUND FLOOR											
	WS.0.01											
	Supply and install Cabines/Wall,Laminated Mdf, Cream color, size 1050 x600x3000 mm, in the ( Storage 02 ); including finishes,											
1200 -1	fixing, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	M2	3.15	1,800.00	5,670.00	0.00	0.00	0.00	0.00	0%	0.00	
	WS.0.02											
	Supply and install Cabines/Wall,Laminated Mdf, Cream color, size 1600 x600x3000 mm, in the ( Toilet wash 01 ); including finishes,											
1200 -2	fixing, all necessary materials and accessories, complete all in	M2	4.8	1,800.00	8,640.00	0.00	3.27	3.27	5,878.80	100%	5,878.80	
	accordance with the drawings and as approved by the engineer								,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		3,51 5.55	
	WS.0.01 a											
	Supply and install Cabines/Wall,Laminated Mdf, Cream color, size											
	4400 x600x3000 mm , in the (Storage 03 ) ; including finishes, fixing, all necessary materials and accessories, complete all in accordance									201		
1200 -3	with the drawings and as approved by the engineer	M2	13.2	1,800.00	23,760.00	0.00	0.00	0.00	0.00	0%	0.00	
			F	AGE TOTAL	38,070.00						5,878.80	
	WS.0.03 Supply and install Cabines/Wall,Laminated Mdf, Cream color ,											
1200 -4	size120xxxxxxxxxxxxxxxxxxxxxxxxxxxxxxxxxxxx	M2	3.6	1,800.00	6,480.00	0.00	0.00	0.00	0.00	0%	0.00	
	LEVEL 1											
	WS.1.01											
1200 -5	Supply and install Cabines/Wall,Laminated Mdf, Cream color, size4950 x600x3000 mm, in the (Guard Room); including finishes, fixing, all necessary materials and accessories, complete all in	M2	14.85	1,800.00	26,730.00	0.00	0.00	0.00	0.00	0%	0.00	
	accordance with the drawings and as approved by the engineer											
	LEVEL 2											
	WS.2.01											
	Supply and install Cabines/Wall,Laminated Mdf, Cream color, size 4670 x600mm, in the (Roof rooms); including finishes, fixing, all											
1200 -6	necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	LM	4.67	1,800.00	8,406.00	0.00	3.23	3.23	5,808.60	100%	5,808.60	
	WS.2.01											
	Supply and install Cabines/Wall,Laminated Mdf, Cream color, size 4950 x600x3000 mm, in the (Guard Room); including finishes,											
1200 -7	fixing, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	M2	14.85	1,800.00	26,730.00	0.00	0.00	14.85	26,730.00	0%	0.00	
				AGE TOTAL	CO 24C OC							
			P		68,346.00						5,808.60	
	CARRIED TO TENDER SUMMARY			TOTAL	106,416.00						11,687.40	

Date: 9/17/2022

LOCATION: RIYADH

SECTION: CABINETS/WALL SYSTEM
DIVISION: 13.00

Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE SAR	AMOUNT SAR		الكمية المنفذة		Total cost	work	Total Excution	ملاحظات
item#	DESCRIPTION	Oiiii	α	SIII TRISE SAIX	AMOUNT OAK	السابق	الحالي	الإجمالي	Total cost	completed %	Amount	C.L. y
13	INTERIOR FURNITURE											
	NOTE: The Contractor is referred to the Specifications and Drawings for all details related to this section of the Works and he is to include for complying with all the requirements contained therein, whether or not they are specifically mentioned within the item descriptions.											
1300	Supply and install ATA BENCH, size D 340; H 450 MM, in in ground floor; including finishes (FIN - 15 & FIN - 16), fixing, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO.	28	2,450.00	68,600.00	0.00	0.00	0.00	0.00	0%	0.00	
1301	Supply and install ATA QURAN CABINET, size 540 x 3700 x 450 mm, in ground floor & first floor; including finishes (FIN - 18), fixing, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO.	12	5,400.00	64,800.00	0.00	22.00	22.00	118,800.00	100%	118,800.00	
1302	Supply and install ATA SOTRA, size 300 x 300 x 500 mm; in ground floor & first floor, including finishes (FIN - 19), fixing, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO.	1	1,500.00	1,500.00	0.00	2.00	2.00	3,000.00	100%	3,000.00	
1303	Supply and install ATA BOOK HOLDER, LOW, size 500 x 330 x470 mm; in ground floor & first floor, including finishes (FIN - 19), fixing, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO.	1	1,800.00	1,800.00	0.00	4.00	4.00	7,200.00	100%	7,200.00	
				PAGE TOTAL	136,700.00						129,000.00	

1303a	Supply and install ATA BOOK HOLDER, HIGHT, size 500 x 330 x1010 mm; in ground floor & first floor, including finishes (FIN - 19), fixing, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO	1	3,500.00	3,500.00	0.00	2.00	2.00	7,000.00	100%	7,000.00	
1304	Supply and install CHAIR, in ground floor , including finishes (FIN - 18), fixing, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO			0.00	0.00	0.00	0.00	0.00	0%	0.00	
1304-1	ATA CHAIR OP1 -one chair -solid wood	NO	1	4,850.00	Optional	0.00	0.00	0.00	0.00	0%	0.00	
1304-2	ATA CHAIR OP2- one chair -solid wood	NO	1	4,850.00	Optional	0.00	0.00	0.00	0.00	0%	0.00	
1305	Supply and install VENTURA - POLIFORM, in ground floor & first floor, including finishes, fixing, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer (per one pice)	NO	1	4,750.00	Optional	0.00	0.00	0.00	0.00	0%	0.00	
1306	Supply and install ATA BENCH OP3, in ground floor & first floor , including finishes (FIN-18), fixing, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer-	NO	45	8,250.00	Optional	0.00	39.00	39.00	321,750.00	100%	321,750.00	
1307	Supply and install TABLE/DESK OPTION A, size 1600x500x900 mm, in ground floor & first floor, including finishes (FIN-18 & FIN-17), fixing, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO	1	7,850.00	7,850.00	0.00	1.00	1.00	7,850.00	100%	7,850.00	
				PAGE TOTAL	11,350.00						336,600.00	
	CARRIED TO TENDER SUMMARY		TOTAL	148,050.00						465,600.00		

Date : 9/17/2022

LOCATION:	RIYADH
SECTION :	MECHANICAL
DIVISION :	15.00

						الكمية المنفذة						
Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE SAR	AMOUNT SAR		الكمية المنفذة المنفذة المنفذة المنفذة المنفذة الإجمالي الإجمالي الحالي		Total cost	work completed %	Total Excution	ملاحظات
				OAK		السابق	الحالي	الإجمالي		completed %	Amount	
15	MECHANICAL WORK FOR SITE											
15.1	WATER SYSTEM HOT &COLD WATER SUPPLY PIPES											
15.1	Supply & install UPVC pipe SCH. 80 for cold water supply piping to											
	include fittings,, supports, automatic vents, and all required accessories to complete the work as shown on drawings.											
15.1.1	20 mm diameter pipe	Mt.	128.00	90.00	11,520.00	0.00	0.00	0.00	0.00	0%	0.00	
15.1.2	25 mm diameter pipe	Mt.	140.00	100.00	14,000.00	0.00	0.00	345.00	34,500.00	100%	34,500.00	
15.1.3	32 mm diameter pipe	Mt.	70.00	136.00	9,520.00	0.00	0.00	137.00	18,632.00	100%	18,632.00	
15.1.4	40 mm diameter pipe	Mt.	75.00	150.00	11,250.00	0.00	0.00	0.00	0.00	0%	0.00	
15.1.5	50 mm diameter pipe	Mt.	50.00	176.00	8,800.00	0.00	0.00	48.00	8,448.00	100%	8,448.00	
15.1.6	65 mm diameter pipe	Mt.	6.00	200.00	1,200.00	0.00	0.00	88.00	17,600.00	100%	17,600.00	
15.1.7	75 mm diameter pipe	Mt.	6.00	220.00	1,320.00	0.00	0.00	60.00	13,200.00	100%	13,200.00	
15.2	VALVES											
	Inestall valves inside valve box and and all required accessories to complete the work as shown on drawings.											
15.2.1	Gate valve size 20 mm	No.	1.00	350.00	350.00	0.00	0.00	0.00	0.00	0%	0.00	
15.2.2	Gate valve size 25 mm	No.	2.00	450.00	900.00	0.00	0.00	0.00	0.00	0%	0.00	
15.2.3	Gate valve size 32 mm	No.	1.00	450.00	450.00	0.00	0.00	0.00	0.00	0%	0.00	
15.2.4	Gate valve size 40 mm	No.	1.00	550.00	550.00	0.00	0.00	0.00	0.00	0%	0.00	
15.2.5	Isolating valve size 40 mm	No.	1.00	600.00	600.00	0.00	0.00	16.00	9,600.00	100%	9,600.00	
15.2.6	Isolating valve size 32 mm	No.	2.00	500.00	1,000.00	0.00	0.00	10.00	5,000.00	100%	5,000.00	
15.2.7	Isolating valve size 25 mm	No.	2.00	485.00	970.00	0.00	0.00	0.00	0.00	0%	0.00	
				PAGE TOTAL	62,430.00						SAR 106,980.00	
15.3	Water Hammer Arrestor											
15.3.1	supply and install water hammer arrestor with all necessary accessories	No.	3.00	425.00	1,275.00	0.00	33.00	0.00	0.00	0%	0.00	
15.4	ELECTRIC WATER HEATERS											
15.4.1	50 Litre	No.	3.00	2,500.00	7,500.00	0.00	6.00	0.00	0.00	0%	0.00	
15.4.2	100 Litre	No.	4.00	3,500.00	14,000.00	0.00	5.00	0.00	0.00	0%	0.00	
15.5	PUMPS											
15.5.1	Booster pump set ( 2 duty + 1 standby ) each one: 30 GPM, 2L/S and 2 BAR	No.	1.00	50,000.00	50,000.00	0.00	0.00	0.00	0.00	0.00	0.00	
15.5.2	Booster pump set ( 2 duty + 1 standby ) each one: 20 GPM, 1.5 L/S and 2.5 BAR	No.	1.00	45,000.00	45,000.00	0.00	0.00	0.00	0.00	0.00	0.00	
15.5.3	1 pump set for water feauture ( 1 duty + 1 standby)	No.	1.00	40,000.00	40,000.00	0.00	0.00	0.00	0.00	0.00	0.00	

Date: 9/17/2022

LOCATION: RIYADH
SECTION: MECHANICAL
DIVISION: 15.00

						الكمية المنفذة				Total Evention		
Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE SAR	AMOUNT SAR				Total cost	work	Total Excution	ملاحظات
				SAR		السابق	الحالي	الإجمالي		completed %	Amount	
15.6	<u>Tanks</u>							-				
	GRP(FRP) Overhead Domestic Water Tank  Complete supply and installation of proposed Overhead GRP											
15.6.1	Fiber-glass domestic watertank, 1.80 Ø x 4.00 GRP (FRP), 10,000 Liters, including but not limited to lifting, concrete pad, necessary pipes & fitting accessories, valves, etc. and all associated works to be included in completion of work, all as per detail specification	No.	1.00	28,650.00	28,650.00	0.00	0.00	0.00	0.00	0%	0.00	
				PAGE TOTAL	186,425.00						SAR 0.00	
15.7	PLUMBING SPECIALTIES											
15.7.1	Hose Bib and accessories											
15.7.1.1	Complete supply and installation of 20mmØ Hose bib with vacuum breaker screwed mouth & lever type, gate valve, adaptor union, etc., and all associated works to be included in completion of work, all as per detail specification and drawing.	ea.	9.00	1,800.00	16,200.00	0.00	0.00	0.00	0.00	0%	0.00	
				PAGE TOTAL	16,200.00						SAR 0.00	
15.9	SEWAGE SYSTEM				10,200.00							
	Supply & install UPVC Class 4, sewage pipes, including all accessories, fittings, supports, traps, sleeves, builders works, excavation & backfilling as required etc. complete as shown on drawings & specifications.											
6.9.1	50 mm diameter pipe	LM	108.00	110.00	11,880.00	0.00	0.00	55.00	6,050.00	100%	6,050.00	
6.9.2	75 mm diameter pipe	LM	8.00	140.00	1,120.00	0.00	0.00	175.00	24,500.00	100%	24,500.00	
6.9.3	110 mm diameter pipe	LM	20.00	220.00	4,400.00	0.00	0.00	255.00	56,100.00	100%	56,100.00	
6.9.4	160 mm diameter pipe	LM	88.00	336.00	29,568.00	0.00	0.00	145.00	48,720.00	100%	48,720.00	
6.9.5	200 mm diameter pipe	LM	6.00	440.00	2,640.00	0.00	0.00	0.00	0.00	0%	0.00	
	Supply & installtioin man holes for sewer pipes from concrete and work include covers from heavy deuty steel . complete as shown on drawings & specifications.										2772	
15.9.6	GT size 30×30	No.	1.00	2,250.00	2,250.00	0.00	0.00	0.00	0.00	0%	0.00	
	FLOOD OLEAN OUT											
	FLOOR CLEAN OUT FCO 160MM DIA											
15.9.7	1 OO TOURNINI DIA	No.	6.00	750.00	4,500.00	0.00	0.00	0.00	0.00	0%	0.00	
	CLEAN OUT											
15.9.8	CO 110 MM DIA	No.	1.00	750.00	750.00	0.00	0.00	10.00	7,500.00	100%	7,500.00	
	FLOOR DRAIN											
15.9.9	FD	No.	12.00	750.00	9,000.00	0.00	0.00	18.00	13,500.00	100%	13,500.00	
				PAGE TOTAL	66,108.00						SAR 156,370.00	

Date : 9/17/2022

LOCATION: RIYADH
SECTION: MECHANICAL
DIVISION: 15.00

15.9.10 Subn TREI 15.9.11 Half I 15.9.12 Slow 15.9.13 Inspe TRAI 15.9.14 Gully 15.10 STOI Suppincluexca	f round trench with grating 110 mm diameter  AMBERS w down chamber pection chamber	No.  No.  No.	1.00 11.00 1.00	78,500.00 1,050.00	78,500.00 11,550.00	0.00	ا <b>لحالي</b> 0.00	الإجمالي 0.00	O.00	completed %	Amount 0.00	ملاحظات
15.9.10 Subn TREI 15.9.11 Half I 15.9.12 Slow 15.9.13 Inspe TRAI 15.9.14 Gully 15.10 STOI Suppincluexca	ENCH fround trench with grating 110 mm diameter  AMBERS w down chamber bection chamber	Mo.	11.00	1,050.00	·				0.00	0%	0.00	
15.9.10 Subn TREI 15.9.11 Half I 15.9.12 Slow 15.9.13 Inspe TRAI 15.9.14 Gully 15.10 STOI Suppincluexca	ENCH fround trench with grating 110 mm diameter  AMBERS w down chamber bection chamber	Mo.	11.00	1,050.00	·				0.00	0%	0.00	
15.9.11 Half I  CHAI  15.9.12 Slow  15.9.13 Inspe  TRAI  15.9.14 Gully  15.10 STOI  Supprinclue  exca  15.10.1 110 N  ROO	f round trench with grating 110 mm diameter  AMBERS w down chamber pection chamber	No.	1.00		11,550.00	0.00	29.00	0.00				
15.9.11 Half I  CHAI  15.9.12 Slow  15.9.13 Inspe  TRAI  15.9.14 Gully  15.10 STOI  Supprinclue  exca  15.10.1 110 N  ROO	f round trench with grating 110 mm diameter  AMBERS w down chamber pection chamber	No.	1.00		11,550.00	0.00	29.00	0.00				
15.9.12 Slow 15.9.13 Inspe 15.9.14 Gully 15.9.14 STOI STOI Suppincluexca 15.10.1 110 N	w down chamber section chamber APS	No.		10,500.00				0.00	0.00	0%	0.00	
15.9.12 Slow 15.9.13 Inspe 15.9.14 Gully 15.9.14 STOI STOI Suppincluexca 15.10.1 110 N	w down chamber section chamber APS	No.		10,500.00								
15.9.14 Gully  15.10 STOI  Supprinclu exca  15.10.1 110 N	APS		1.00		10,500.00	0.00	0.00	0.00	0.00	0%	0.00	
15.9.14 Gully  15.10 STOI Suppinclu exca		No		7,500.00	7,500.00	0.00	0.00	0.00	0.00	0%	0.00	
15.9.14 Gully  15.10 STOI Suppinclu exca		No										
15.10.1 110 N		140.	2.00	4,800.00	9,600.00	0.00	0.00	0.00	0.00	0%	0.00	
15.10.1 110 N												
15.10.1 110 N				PAGE TOTAL	117,650.00						SAR 0.00	
15.10.1 110 M	ORM (RAIN) WATER PIPES											
ROO	pply, install & maintain UPVC Class 4, storm water pipes luding all accessories, fittings, supports, builders work, avation & backfilling as required, etc. complete.											
ROO	MM DIA	No.	110.00	155.00	17,050.00	0.00	0.00	315.00	48,825.00	100%	48,825.00	
	OF DRAIN											
15.10.2 R.D 1	110 MM DIA	No.	6.00	950.00	5,700.00	0.00	0.00	32.00	30,400.00	100%	30,400.00	
SIDE	E ROOF DRAIN											
15.10.3 S.R.[	LD 110 MM DIA	No.	3.00	950.00	2,850.00	0.00	0.00	0.00	0.00	0%	0.00	
15.11 <b>DOM</b>	MESTEC WATER PUMPS											
stano valve	oply& install domestec water pumps ( 2 working & one ndby ) set complete with control panel, pipes, fittings, ves, pressure switch & gauges, and all necessary items to npleet the job shown on drawings and as specified											
15.11.1 Wate	ter pump of 30 GPM @ 7 bar head ,	No.	2.00	45,500.00	91,000.00	0.00	0.00	0.00	0.00	0%	0.00	
CAPS	De .											
15.11.2 Rain		No.	6.00	650.00	3,900.00	0.00	34.00	0.00	0.00	0%	0.00	
				PAGE TOTAL	120,500.00						SAR 79.225.00	

Date: 9/17/2022

LOCATION: RIYADH
SECTION: MECHANICAL
DIVISION: 15.00

BILL NO A

Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE SAR	AMOUNT SAR		الكمية المنفذة	I	Total cost	work	Total Excution	ملاحظات
				JAK		السابق	الحالي	الإجمالي		completed %	Amount	
	FIRE FIGHTING SYSTEM											
	The contractor shall get the Civil Defence approval											
	Complete supply and installation of fire equipment including but not limited to piping, sprinklers, valves, pipes, support/bracket with all fittings accessories, joints, etc. for the whole system, and all associated works to be included in completion of work required to complete the system in a workmanlike manner and testing & commissioning the entire system for proper functioning.											
	Supplying, installing, connecting and testing of black seamwelded (ERW) steel schedule 40 fire protection pipe as per ASTM.A-120 grade A or B, including pipes fittings, transit piece, flexible joint absorber, supports, hangers, sleeves, inspector test connections, flushing connections, inserts and all required fittings according to ANSI B16.3											
15.12.1	25 mm diameter pipe	LM	128.00	65.00	8,320.00	0.00	0.00	0.00	0.00	0%	0.00	
15.12.2	32 mm diameter pipe	LM	176.00	70.00	12,320.00	0.00	0.00	0.00	0.00	0%	0.00	
15.12.3	40 mm diameter pipe	LM	152.00	95.00	14,440.00	0.00	0.00	68.00	6,460.00	100%	6,460.00	
15.12.4	50 mm diameter pipe	LM	109.00	110.00	11,990.00	0.00	0.00	90.00	9,900.00	100%	9,900.00	
15.12.5	65 mm diameter pipe	LM	16.00	135.00	2,160.00	0.00	0.00	24.00	3,240.00	100%	3,240.00	
15.12.6	75 mm diameter pipe	LM	22.00	210.00	4,620.00	0.00	0.00	135.00	28,350.00	0%	0.00	
15.12.7	100 mm diameter pipe	LM	7.00	295.00	2,065.00	0.00	0.00	0.00	0.00	0%	0.00	
15.12.8	150 mm diameter pipe	LM	4.00	395.00	1,580.00	0.00	0.00	0.00	0.00	0%	0.00	
				PAGE TOTAL	57,495.00						SAR 19,600.00	
15.13	WET PIPE SPRINKLER SYSTEM											
15.13.1	Alarm Check Valve assemby and accessories											
15.13.1	Complete supply and installation of alarm check valve 6" assemblies including but not limited to alarm check valve, check valve, ball valve, drain pipes and drain valves, retarding chamber, alarm line bleeder, pressure gauges, pressure alarm switch valves, switches, fitting accessories, water alarm motor gong, etc., and all associated works to be included in completion of work, all as per detail specification and drawing.	set	1.00	9,500.00	9,500.00	0.00	0.00	0.00	0.00	0%	0.00	
15.14	Inspector Test Connection assemby and accessories											
15.14.1	Complete supply and install inspector test connection including piping, globe valve, elbow, nipple, pipe support, sight glass 13mm orifice, aluminum tag with "Inspector's Test Valve", test drain valve and connection, testing, etc., and all associated works as per detail specification and drawing.	set	1.00	1,015.00	1,015.00	0.00	0.00	0.00	0.00	0%	0.00	
15.14	Complete supply and install of sprinkler heads, quick/standard response type including accessories, spare and all associated works included as per detail specification and drawing, all to conform to NFPA standards and approval by engineer.											
15.14.1	Pendent type Sprinkler	ea.	6.00	60.00	360.00	0.00	0.00	0.00	0.00	0%	0.00	
15 14 2	Upright type Sprinkler	ea.	6.00	45.00	270.00	0.00	0.00	0.00	0.00	0%	0.00	
10.17.2	- F. O / F F								0.00	0,0		

Date: 9/17/2022

LOCATION:	RIYADH
SECTION :	MECHANICAL
DIVISION :	15.00

Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE	AMOUNT SAR		الكمية المنفذة		Total cost	work	Total Excution	ملاحظات
itom #	DEGGINI TION	O.u.	•	SAR	AMOUNT OAK	السابق	الحالي	الإجمالي	Total cost	completed %	Amount	
	FIRE HOSE CABINET						-					
15.14.3	Complete supply and install SS fire hose cabinet including but not limited to cabinet body, 40mm dia. x 30 meters multiple ply synthetic rubber hose, 65° elbow, 40mm dia. landing valve, cast brass fog nozzle, and all as per specification & drawing with approval by engineer.	No.	2.00	7,500.00	15,000.00	0.00	0.00	6.00	45,000.00	100%	45,000.00	
	Fire Extinguishers											
15.14.4	Supply, install, test & hand-over Fire Extinguisher. The units shall be in compliance with NFPA rules & UL listed.	No.	25.00	625.00	15,625.00	0.00	0.00	0.00	0.00	0%	0.00	
15.14.5	Control OS&Y/ VALVES UL/FM Approved.											
15.14.6	40 mm diameter Valve	ea.	1.00	244.50	244.50	0.00	0.00	0.00	0.00	0%	0.00	
15.14.7	50 mm diameter Valve	ea.	1.00	355.00	355.00	0.00	0.00	0.00	0.00	0%	0.00	
15.14.8	65 mm diameter Valve	ea.	1.00	1,162.50	1,162.50	0.00	0.00	0.00	0.00	0%	0.00	
15.14.9	160 mm diameter Valve	ea.	1.00	3,225.00	3,225.00	0.00	0.00	0.00	0.00	0%	0.00	
15.15	COMBINATION DRY PIPE & PRE-ACTION SYSTEM											
15.15.1	Fire Department connection and accessories											
15.15.1	Complete supply and install 4 way fire department connection (100mm ø x 65mm ø x 65mm ø) siamese twin flushed on wall with mild steel plate and incription including non return valves and accessories as per specification & drawing with approval by engineer.	ea.	1.00	2,850.00	2,850.00	0.00	0.00	0.00	0.00	0%	0.00	
15.16	FIRE PUMPS											
15.16.1	Supply and install Fire pump with all necessary accessories as per approved by Engineer	set	1.00	By other								
				PAGE TOTAL	38,462.00						SAR 45,000.00	
15.19	VALVES											
	InstallI valves inside valve box and and all required accessories to complete the work as shown on drawings.											
15.19.1	Pvc Union Ball Valve 2 inch	No.	1.00	260.00	260.00	0.00	0.00	0.00	0.00	0%	0.00	
15.19.2	Pvc Union Ball Valve 1.5 inch	No.	1.00	234.00	234.00	0.00	0.00	0.00	0.00	0%	0.00	
15.19.3	Plastic Valve Box 2 inch	No.	2.00	97.50	195.00	0.00	0.00	0.00	0.00	0%	0.00	
15.19.4	Plastic Valve Box 1.5 inch	No.	2.00	52.00	104.00	0.00	0.00	0.00	0.00	0%	0.00	
15.19.5	Quick Coupling Valve -DRC QCV	No.	2.00	494.00	988.00	0.00	0.00	0.00	0.00	0%	0.00	
15.19.6	Quick Coupling Valve -DK KEY	No.	1.00	156.00	156.00	0.00	0.00	0.00	0.00	0%	0.00	
15.19.7	supply and install Plastic nozzle & fittings - adjustable Bubbkers 2GPM	No.	22.00	135.00	2,970.00	0.00	0.00	0.00	0.00	0%	0.00	
				PAGE TOTAL	4,907.00						SAR 0.00	
	CARRIED TO TENDER SUMMARY				681,322.00						SAR 407,175.00	

Date : 7/16/2022

LOCATION: RIYADH

SECTION: ELECTRICAL

DIVISION: 16.00

Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE SAR	AMOUNT SAR		الكمية المنفذة		Total cost	work	Total Excution	ملاحظات
itein #	DESCRIPTION	ONII	QII	IN NUMBERS	ANIOUNT SAK	السابق	الحالي	الإجمالي	Total cost	completed %	Amount	0.25
16	ELECTRICAL WORKS											
	FEEDER CABLES											
	Supply, install, test and commission Low voltage un-armored XLPE- insulated, PVC											
16.01	sheathed, copper conductors, multicore cables (0.6/1KV) as specified below including											
10.01	all conduits, pull boxes, termination, identification as per specifications and drawings comprising the followings.											
16.01	CABLE 4CX6MM2+1X6MM2 CU/XLPE/PVC	Mt.	35	80.00	2.800.00	0.00		0.00	0.00	0%	0.00	
16.02	CABLE 4CX10MM2+1X10MM2 CU/XLPE/PVC	Mt.	60	110.00	6,600.00	0.00	0.00	30.00	3.300.00	100%	3.300.00	
16.03	CABLE 4CX16MM2+1X16MM2 CU/XLPE/PVC	Mt.	43	136.00	5,848.00	0.00	0.00	57.00	7.752.00	100%	7.752.00	
16.04 16.05	CABLE 4CX25MM2+1X16MM2 CU/XLPE/PVC CABLE 4CX35MM2+1X16MM2 CU/XLPE/PVC	Mt.	88	178.00	15,664.00	0.00	0.00	0.00 414.00	0.00 91.080.00	100%	0.00	
16.06	CABLE 4CX50MM2+1X16MM2 CU/XLPE/PVC	Mt.	80	220.00	17,600.00	0.00	0.00	200.00		100%	91.080.00	
16.07	CABLE 4CX70MM2+1X35MM2 CU/XLPE/PVC	Mt.	40 24	295.00 385.00	11,800.00	0.00	0.00	0.00	59,000.00	100%	59,000.00	
16.07	CABLE 4CX240MM2+1X120MM2 CU/XLPE/PVC	Mt.	50	800.00	9,240.00 40,000.00	0.00		0.00	0.00 0.00	0% 0%	0.00 0.00	
16.09	CABLE 4CX300MM2+1X150MM2 CU/XLPE/PVC	Mt.	28	992.00	27,776.00	0.00		0.00	0.00	0%	0.00	
16.10	CABLE 4*(1x630MM2) CU/XLPE/PVC +1X150MM2	Mt.	8	2,960.00	23,680.00	0.00		0.00	0.00	0%	0.00	
				PAGE TOTAL	161,008.00				0.00	070	SAR 161,132.00	
	DISTRIBUTION POARDS				•							
	DISTRIBUTION BOARDS Supply, installation, testing and commissioning of secondary distribution boards,											
	including all the necessary accessories as lock with key, trays for cabling, labeling of											
16.02	elements and connections, circuit breakers, contactors, accessories and elements											
10.02	needed on boards by extractors and pump systems, connections with detection											
	system on boards etc and other elements shown on drawings and specifications.											
16.02.01	MDB- with Main breaker 800 Amps- with all necessary acceesoires as reugired .	No.	1	51,600.00	51,600.00	0.00		0.00	0.00	0%	0.00	
	DB-HVAC main Distrubtion Panel with Main breaker 600 Amps - with all required necessary											
16.02.02	required	No.	1	37,000.00	37,000.00	1.00		1.00	37,000.00	100%	37,000.00	
16.02.03	PB 150 Amps-48 ways with all required necssary accessories	No.	2	9,600.00	19,200.00	2.00		2.00	19,200.00	100%	19,200.00	
16.02.04	PB 100 Amps-36 ways with all required necssary accessories	No.	3	5,700.00	17,100.00	2.00		2.00	11,400.00	100%	11,400.00	
16.02.05	PB 100 Amps-24 ways with all required necssary accessories	No.	2	5,000.00	10,000.00	1.00		1.00	5,000.00	100%	5,000.00	
16.02.06	Lightin control panel (LCP)	No.	2	9,500.00	19,000.00	1.00		1.00	9,500.00	100%	9,500.00	
16.02.07	External lighting panel (EX-LP)	No.	1	15,450.00	15,450.00	1.00		1.00	15,450.00	100%	15,450.00	
				PAGE TOTAL	169,350.00						SAR 97,550.00	
16.03	LIGHTING, POWER POINTS, AND WIRING DEVICES											
	Supplying, installing, connecting and testing lighting point and including rigid heavy gauge PVC.  & EMT condults as per location, condult fittings, boxes, earthing terminations, accessories and all necessary civil work &											
16.03.01	Lighting Points( Indoor &outdoor) including wiring devices, $3\mathrm{x}4\mathrm{mm^2}\mathrm{Cu}$ Wire THHN in PVC Conduit.	No.	800	350.00	280,000.00	0.00	0.00	997	348,950.00	100%	348,950.00	
16.03.02	Lighting Points( minaret) including wiring devices, 3 x 6 mm² Cu Wire THHN in PVC Conduit.	No.	3	520.00	1,560.00	0.00	0.00	10	5,200.00	100%	5,200.00	
16.03.03	Lighting Points( warning light ) including wiring devices, 3 x 10 mm² Cu Wire THHN in PVC Conduit.	No.	3	715.00	2,145.00	0.00	0.00	8	5,720.00	100%	5,720.00	
16.03.04	Single Socket Outlet Points including wiring devices, 2 x 4 +2.5 mm² Cu Wire THHN in PVC Conduit	No.	70	300.00	21,000.00	0.00	0.00	90	27,000.00	100%	27,000.00	
16.03.05	Double Socket Outlet Points including wiring devices, 2 x 4 +2.5 mm² Cu Wire THHN in PVC Conduit	No.	140	375.00	52,500.00	0.00	0.00	52	19,500.00	100%	19,500.00	
16.03.06	Power Points, 3 x 6mm² Cu Wire THHN in PVC Conduit - For Heaters - Direct way	No.	7	685.00	4,795.00	0.00	0.00	11	7,535.00	100%	7,535.00	
16.03.07	Power Points, 3 x 6mm² Cu Wire THHN in PVC Conduit Direct way	No.	9	685.00	6,165.00	0.00	0.00	5	3,425.00	100%	3,425.00	
16.03.08	Power Points, 2 x10 + 6 mm² Cu Wire THHN in PVC Conduit - For A.C	No.	12	1,100.00	13,200.00	32.00	0.00	32	35,200.00	100%	35,200.00	
				PAGE TOTAL	381,365.00						SAR 452,530.00	
	I			. AUL TOTAL	301,300.00					1	JAN 402,000.00	

Date: 7/16/2022

LOCATION: RIYADH

SECTION: ELECTRICAL

DIVISION: 16.00

Item #	n# DESCRIPTION U		QTY	UNIT PRICE SAR AMOUNT SAR	الكمية المنفذة			Total cost	work	Total Excution	ملاحظات	
.0111 #		51411	Q, I	IN NUMBERS	, and one	السابق	الحالي	الإجمالي	. Total cost	completed %	Amount	
16.04	CABEL TRAY Supply and installation of covered metallic galvanized cable trays with necessary accessories as taps galvanized joints and supports shown on drawings and as per											
16.04.1	manufactures recommendations and as per specifications.  100 x 50 mm. With cover	Mt.	36			0.00	0.00	320.00	40.000.00	100%	40,000.00	
	200 x 50 mm.	Mt.	10	125.00	4,500.00	0.00	0.00	0.00	0.00	0%	0.00	
16.04.3	300 x 50 mm.	Mt.	16	160.00	1,600.00	0.00	0.00	395.00				
	Cabel trunk 100 x 100 mm. With cover		-	175.00	2,800.00				69,125.00	100%	69,125.00	
16.04.4	Cabel Bullik 100 X 100 Hilli. Willi Cover	Mt.	17	175.00	2,975.00	0.00	0.00	0.00	0.00	0%	0.00	
16.5	LIGHTING SWITCHES Points			PAGE TOTAL	11,875.00						SAR 109,125.00	
10.3	Supplying, installing, connecting and testing lighting 239 V, including all conduit and wires upto switches / push button. As shown on drawings and as per specifications with wire 3x2.5mm2											
16.5.1	One way,One gang switch	No.	8	150.00	1,200.00	0.00	0.00	22.00	3,300.00	100%	3,300.00	
16.5.2	One way,Two gang switch	No.	60	180.00	10,800.00	0.00	0.00	21.00	3,780.00	100%	3,780.00	
16.5.3	One way,Three gang switch	No.	6	375.00	2,250.00	0.00	0.00	5.00	1,875.00	100%	1,875.00	
16.5.4	Two way,One gang switch	No.	11	375.00	4,125.00	0.00	0.00	0.00	0.00	0%	0.00	
16.5.5	Two way,Two gang switch	No.	11	425.00	4,675.00	0.00	0.00	16.00	6,800.00	100%	6,800.00	
	7. 0.0	110.		PAGE TOTAL	23,050.00				0,800.00	100%	SAR 15,755.00	1
16.6	LIGHTING ONLY installations				20,000.00						3.11.73, 33.03	
	Installation, testing and commissioning of Lighting Fixtures complete with luminaries including all necessary accessories & support and all associated works required for a complete installation.											
	Lighting unit (XA1)	No.	4	125.00	500.00	0.00	0.00	5.00	625.00	100%	625.00	
16.6.2	Lighting unit (XA2)	No.	14	125.00	1,750.00	0.00	0.00	13.00	1,625.00	100%	1,625.00	
16.6.3	Lighting unit (XB1)	No.	22	285.00	6,270.00	0.00	0.00	28.00	7,980.00	100%	7,980.00	
16.6.4	Lighting unit (XB2)	No.	25	285.00	7,125.00	0.00	0.00	31.00	8,835.00	100%	8,835.00	
16.6.5	Lighting unit (XB3)	No.	3	125.00	375.00	0.00	0.00	4.00	500.00	100%	500.00	
16.6.6	Lighting unit (XB4)	No.	3	125.00	375.00	0.00	0.00	4.00	500.00	100%	500.00	
16.6.7	Lighting unit (XC)	Mt.	16	125.00	2,000.00	0.00	0.00	620.00	77,500.00	100%	77,500.00	
				D405 T0T4/							0400750500	
1668	Lighting unit (XD)	No.	6	PAGE TOTAL 185.00	18,395.00 1,110.00	0.00	0.00	88.00	16,280.00	100%	SAR 97,565.00 16,280.00	
	Lighting unit (XF)	No.	22	285.00	6,270.00	0.00	0.00	25.00	7,125.00	100%	7,125.00	
	Lighting unit (XG)	No.	28	125.00	3,500.00	0.00	0.00	30.00	3.750.00	100%	3.750.00	
	Lighting unit (XH) Lighting unit (XJ1)	No.	30 70	125.00 125.00	3,750.00 8,750.00	0.00	0.00	32.00 85.00	4.000.00 10.625.00	100% 100%	4.000.00 10.625.00	
	Lighting unit (XJ2)	No.	4	125.00	500.00	0.00	0.00	6.00	750.00	100%	750.00	
16.6.14	Lighting unit (XK1)	No.	7	285.00	1,995.00	0.00	0.00	6.00	1.710.00	100%	1.710.00	
	Lighting unit (XK2)	No.	3	225.00	675.00	0.00	0.00	3.00	675.00	100%	675.00	
	Lighting unit (XL) Lighting unit (XM)	No.	13 23	900.00 150.00	11,700.00 3,450.00	0.00	0.00	0.00 42.00	0.00 6.300.00	0% 100%	0.00 6.300.00	-
	Lighting unit (XN)	No.	8	150.00	1,200.00	0.00	0.00	10.00	1.500.00	100%	1.500.00	
16.6.19	Lighting unit (XP)	No.	76	285.00	21,660.00	0.00	0.00	92.00	26.220.00	100%	26.220.00	
	Lighting unit (XQ)	No.	8	220.00	1,760.00	0.00	0.00	10.00	2.200.00	100%	2.200.00	
	Lighting unit (XR)	No.	7	150.00	1,050.00	0.00	0.00	0.00	0.00	100%	0.00	
	Lighting unit (XS) Lighting unit (XT)	No.	76 4	150.00 900.00	11,400.00 3,600.00	0.00	0.00	99.00	14.850.00 5.400.00	100% 100%	14.850.00 5.400.00	
	TYPE LITP-05	No.	6			0.00	0.00	0.00	0.00	0%	0.00	
	Install indoor light as General	No.	1	600.00 150.00	3,600.00 150.00	0.00	0.00	495.00	74,250.00	100%	74,250.00	
	Lighting pole 4.5 Mtr with LED 60W	No.	20			0.00	0.00	0.00	0.00	0%	0.00	
.0.0.20	• • •	INU.	20	1,250.00 PAGE TOTAL	25,000.00 111,120.00	0.00	0.00	0.00	0.00	U%	SAR 175,635.00	
				PAGE IUIAL	111,120.00		1	L	l		SAK 1/5,635.00	<u></u>

LOCATION: RIYADH

SECTION: ELECTRICAL

DIVISION: 16.00

Date :	7/16/2022			DIVISION :	16.00	-						
Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE SAR	AMOUNT SAR		الكمية المنفذة		Total cost	work	Total Excution	ملاحظات
				IN NUMBERS		السابق	الحالي	الإجمالي		completed %	Amount	
16.7	CIVIL WORK											
16.7.1	800X800X800MM Manhole	No.	4	5,950.00	23,800.00	0.00	0.00	3.00	17,850.00	100%	17,850.00	
16.7.2	600x600x600MM Manhole	No.	1	4,825.00	4,825.00	0.00	0.00	0.00	0.00	0%	0.00	
16.7.3	Pvc conduit 2 inch sche 40	Mt.	80	95.00	7,600.00	0.00	0.00	0.00	0.00	0%	0.00	
16.7.4	Pvc conduit 4 inch sche 40	Mt.	175	185.00	32,375.00	0.00	0.00	270.00	49,950.00	100%	49,950.00	
16.7.5	Low voltage cabel trench	Mt.	75	460.00	34,500.00	0.00	0.00	0.00	0.00	0%	0.00	
				PAGE TOTAL							CAD 67 000 00	
	DISCONNECT SWITCH			PAGE TOTAL	103,100.00						SAR 67,800.00	
16.8	Supply & install Disconnecting Switches with neutral and earth as specified unfusable:											
16.8.1	30A/1P/220V Weather proof	No.	11	785.00	8,635.00	0.00	0.00	14.00	10,990.00	100%	10,990.00	
16.8.2	30A/3P/380 V Weather proof	No.	2	1,100.00	2,200.00	0.00	0.00	2.00	2,200.00	100%	2,200.00	
16.8.3	60A/3P/380 V Weather proof	No.	2	1,850.00	3,700.00	0.00	0.00	2.00	3,700.00	100%	3,700.00	
16.8.4	100A/3P/380V Weather proof	No.	2	2,250.00	4,500.00	0.00	0.00	10.00	22,500.00	100%	22,500.00	
16.8.5	200A/3P/380V Weather proof	No.	1	3,000.00	3,000.00	0.00	0.00	0.00	0.00	0%	0.00	
				PAGE TOTAL	22,035.00						SAR 39,390.00	
16.9	LIGHTING SWITCHES											
	Only Installation											
16.9.1	One way, One gang switch	No.	8	125.00	1,000.00	0.00	0.00	20.00	2,500.00	100%	2,500.00	
16.9.2	One way,Two gang switch	No.	60	135.00	8,100.00	0.00	0.00	15.00	2,025.00	100%	2,025.00	
16.9.3	One way,Three gang switch	No.	6	190.00	1,140.00	0.00	0.00	3.00	570.00	100%	570.00	
16.9.4	Two way, One gang switch	No.	11	190.00	2,090.00	0.00	0.00	10.00	1,900.00	100%	1,900.00	
16.9.5	Two way,Two gang switch	No.	11	240.00	2,640.00	0.00	0.00	12.00	2,880.00	100%	2,880.00	
16.10	RECEPTACLES											
	Installation, test and commission power receptacles including devices, wires, conduits, boxes, all fixings supports, from the panel boards to receptacles points and as per specifications.											
16.10.1	Single Receptacle, 13A, 230Volts, 1-Ph, 3 Wire(3Pin)	No.	97	350.00	33,950.00	0.00	0.00	88.00	30,800.00	100%	30,800.00	
16.10.2	Duplex Receptacle, 13A, 230Volts, 1-Ph, 3 Wire(3Pin)	No.	158	475.00	75,050.00	0.00	0.00	52.00	24,700.00	100%	24,700.00	
16.10.3	Single Receptacle, 13A, 230Volts, 1-Ph, 3 Wire(3Pin) -Direct for A.c., Heater ,direct homerun	No.	28	475.00	13,300.00	0.00	0.00	11.00	5,225.00	100%	5,225.00	
16.10.4	30A, double pole switch with neon, and cable outlet	No.	4	580.00	2,320.00	0.00	0.00	12.00	6,960.00	100%	6,960.00	
				PAGE TOTAL	139,590.00						SAR 77,560.00	

Date : 7/16/2022

LOCATION: RIYADH

SECTION: ELECTRICAL

DIVISION: 16.00

DILL NO 4

	1110/2022											
Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE SAR	AMOUNT SAR		الكمية المنفذة		Total cost	work	Total Excution	ملاحظات
				IN NUMBERS	NUMBERS	السابق	الحالي	الإجمالي		completed %	Amount	
40.44												
16.11	EARTHING SYSTEM Supply and installation of Earthing System comprising bare-copper conductors directly buried in ground											
	and surrounding the building to bond the building's distribution boards & equipment to the main earthing											
	grid of the building including necessary earth rods, grounding test pits, sleeves, clamp, exothermic bonding and all associated works to suit earthing resistivity required So that it does not more than 0.5 ohms											
	, all as shown on drawings and as described in specifications											
16.11.1	3000mm x 20mmØ Copper Bonded Earth Rod	NO	9	900.00	8,100.00	0.00	0.00	11.00	9,900.00	100%	9,900.00	
16.11.2	Earth Rod Inspection Pit - Concrete (Rod not included).	NO	4	1,200.00	4,800.00	0.00	0.00	4.00	4,800.00	100%	4,800.00	
16.11.3	120mm² Bare Copper Wire.	L.M	178	275.00	48,950.00	0.00	0.00	278.00	76,450.00	100%	76,450.00	
16.11.4	240mm² Bare Copper Wire.	L.M	28	215.00	6,020.00	0.00	0.00	0.00	0.00	0%	0.00	
16.11.5	Earth Bar	NO	1	2,400.00	2,400.00	0.00	0.00	1.00	2,400.00	0%	0.00	
	LIGHTNING PROTECTION SYSTEM  Lightning protection system including air terminations, conduits, cabling points and connections; and all											
16.12	general fixing supports, additional fittings work supply accessories, copper baraflapes, fixing all clamps, support brackets, cable boxes, down conductors, bonding system connections, and wiring devices, end larmination. Complete as per Drawings and Specifications	Item	1	58,000.00	58,000.00	1.00	0.00	1.00	58,000.00	100%	58,000.00	
				PAGE TOTAL							SAR 149.150.00	
				PAGE TOTAL	128,270.00						SAR 149,150.00	
16.13	FIRE ALARM SYSTEM											
	Alarms systems include the supply, installation.wring and connections/ADDRESSABLE SYSTEM with 24 working hours for the battery attribut with the regulations (NFPA) and all the accessories and to complet eas showen in drawings and accoording the specifications.											
16.13.1	FACP 2LOOP addressable type as shown in schedual and drawings	No.	1	43,000.00	43,000.00	0.00	0.00	1.00	43,000.00	100%	43,000.00	
16.13.2	Addressable smoke detector	No.	32	585.00	18,720.00	0.00	0.00	68.00	39,780.00	100%	39,780.00	
16.13.3	Addressable heat detector	No.	1	585.00	585.00	0.00	0.00	1.00	585.00	100%	585.00	
16.13.4	Addressablel alarm sounder	No.	4	625.00	2,500.00	0.00	0.00	22.00	13,750.00	100%	13,750.00	
16.13.5	Addressable Manual call point	No.	12	560.00	6,720.00	0.00	0.00	22.00	12,320.00	100%	12,320.00	
16.13.6	Addressable Control module	No.	8	510.00	4,080.00	0.00	0.00	2.00	1,020.00	100%	1,020.00	
				PAGE TOTAL	75,605.00						SAR 110,455.00	

Date : 7/16/2022

LOCATION: RIYADH

SECTION: ELECTRICAL

DIVISION: 16.00

RIYADH
ELECTRICAL

Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE SAR	AMOUNT SAR		الكمية المنفذة		Total cost	work	Total Excution	ملاحظات
				IN NUMBERS		السابق	الحالي	الإجمالي		completed %	Amount	
16.14	CCTV SYSTEM P TYPE  Supplying "Installing, connecting and testing CCTV System including color indoor camera monitors, conduit fitting, boxes, Software, cabling power cables, accessories and ancillary works back to the respective color monitor unit as specified and as indicated in the drawings and accordance with approved the supervising engineer.											
16.14.1	6MP INdoor WDR IP Dome Camera, VF, 50m IR, 4mm lens	No.	11	4.400.00	48.400.00	0.00	0.00	0.00	0.00	100%	0.00	
16.14.2	6MP outdoor WDR IP Bullet Camera, VF, 50m IR, 4mm lens	No.	12	5.000.00	60.000.00	0.00	0.00	35.00	175,000.00	100%	175,000.00	
16.14.3	UTP CAT 6 A POINT for camera	No.	19	950.00	18.050.00	0.00	0.00	74.00	70,300.00	100%	70,300.00	
16.14.4	36 Channel NVR with 4 HDD	No.	1	7.500.00	7.500.00	0.00	0.00	1.00	7,500.00	100%	7,500.00	
16.14.5	PoE Managed Switch, 36 - Ports	No.	1	6.500.00	6.500.00	0.00	0.00	1.00	6,500.00	100%	6,500.00	
16.14.6	18U (1 fan + 1 shell +1 pdu ) Rak Cabinet	No.	1	9.500.00	9.500.00	0.00	0.00	1.00	9,500.00	100%	9,500.00	
16.14.6	Accessoreis requested to finish the work _Testing and commision	LS	1	17.500.00	17.500.00	0.00	0.00	1.00	17,500.00	100%	17,500.00	
16.14.7	Supply and install Fiber cable 6 pair including all necessary accessories	lm	9	150.00	1,350.00	0.00	0.00	0.00	0.00	0%	0.00	
16.14.7	Wall mount smart screen 55"	No.	1	5,500.00	5,500.00	0.00	0.00	1.00	5,500.00	100%	5,500.00	
				PAGE TOTAL	174,300.00				·		SAR 291,800.00	
16 15	PUBLIC ADDRESS SYSTEM											
	Public address Rack including necessary amplifiers to supply shopping centre speakers installation, one double cassette recorder. FMAM timer, 5 microphone setting, 2 writers shirrophone receiver, multildisc col player, recorder message module, voice alarm controller with digital message manager and 19° Rack to place all the elements and with possibility to enlarge the installation with new amplifiers. Totally installed and with documentation.											
16.15.1	DS-16F CEILING SPEAKER 6W	No.	8	1,950.00	15,600.00	0.00	0.00	11.00	21,450.00	100%	21,450.00	
16.15.2	Supply and install Speaker point ( only cable ,pipe and box)	No.	21	650.00	13,650.00	0.00	0.00	42.00	27,300.00	100%	27,300.00	
16.15.2	PROEL AMO -240 W MIXER AMP	No.	13	6,450.00	83,850.00	0.00	0.00	4.00	25,800.00	100%	25,800.00	
16.15.3	Column speaker, 60W.	No.	1	2,450.00	2,450.00	0.00	0.00	27.00	66,150.00	100%	66,150.00	
16.15.4	Metal sound projector, 20W.	No.	3	1,900.00	5,700.00	0.00	0.00	0.00	0.00	0%	0.00	
16.15.5	Wireless Sound Touch Bose	No.	3	8,500.00	25,500.00	0.00	0.00	0.00	0.00	0%	0.00	
16.15.6	SURE SI X-24SM58 WIRELESS MIC	No.	1	1,800.00	1,800.00	0.00	0.00	8.00	14,400.00	100%	14,400.00	
16.15.7	SHURE UA874 ANTENNA EXTENDER	No.	1	5,200.00	5,200.00	0.00	0.00	0.00	0.00	0%	0.00	
16.15.8	SHURE UA844 ANTENNA DISTRIBUTOR	No.	1	8,500.00	8,500.00	0.00	0.00	1.00	8,500.00	100%	8,500.00	
16.15.9	Live 802 Sound Mixer / 6 Mic Input	No.	1	4,650.00	4,650.00	0.00	0.00	1.00	4,650.00	100%	4,650.00	
	AT-603 ATTENUATOR	No.	1	955.00	955.00	0.00	0.00	1.00	955.00	100%	955.00	
	Speaker Rak	No.	1	2,500.00	2,500.00	0.00	0.00	1.00	2,500.00	100%	2,500.00	
	Speaker on the top of minerate	No.	1	6,500.00	6,500.00	0.00	0.00	4.00	26,000.00	100%	26,000.00	
16.15.13	amplifer 6000 w	No.	1	12,500.00	12,500.00	0.00	0.00	1.00	12,500.00	100%	12,500.00	
				PAGE TOTAL	189,355.00						SAR 210,205.00	
	CARRIED TO TENDER SUMMARY			TOTAL	1,708,418.00						SAR 2,055,652.00	

**BILL OF QUANTITIES** 

Date: 9/24/2025

LOCATION:	RIYADH
SECTION:	Civil & Arch
DIVISION :	0.00

DIVISION 02 Site Work	270,687.83
DIVISION 04 Masonary Work	1,097,209.84
DIVISION 05 THERMAL & MOISTURE PROTECTION	431,461.53
DIVISION 06 Miscellaneous Items	757,360.00
DIVISION 08 DOORS AND WINDOWS	631,522.00
DIVISION 09 FINISHES	3,509,748.51
DIVISION 11 COUNTERS	67,130.00
DIVISION 12 CABINETS/WALL SYSTEM	11,687.40
DIVISION 13 INTERIOR FURNITURE	465,600.00
DIVISION 15 MECH	407,175.00
DIVISION 10 Mech	181,250.00
DIVIDION 40 EL EQ	2.055.652.00
DIVISION 16 ELEC	2,055,652.00
TOTAL COST (SR) excld vat	9,886,484.11

**BILL OF QUANTITIES** 

Date: 9/24/2025

LOCATION:	RIYADH		
SECTION:	MECH		
DIVISION :	0.00		

DIVISION 15 MECH	407,175.00
DIVISION 10 Mech	181,250.00
TOTAL COST (SR) excld vat	588,425.00

**BILL OF QUANTITIES** 

Date: 9/24/2025

LOCATION:	RIYADH		
SECTION:	ELEC		
DIVISION :	0.00		

DIVISION 16 ELEC	2,055,652.00
TOTAL COST (SR) excld vat	2,055,652.00