## **AL RAJHI MOSQUE**

# BILL OF QUANTITIES SUMMARY

جدول بيان الأعمال والكميات

Date: 9/17/2022

 LOCATION:
 RIYADH

 SECTION:
 SITE WORK

 DIVISION:
 2.00

DILL NO

							الكمية المنفذة		Total cost	work completed %	Total Excution	ملاحظات
Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE	AMOUNT SAR	السابق	الحالي	الاجمالي				
	DEGGIAII IIGIA	J	<b></b>	SAR	7							
	Site Work : Site Mobilization, Shop Drawing preparation and Submittals, Sample Submittals, Cleaning and Removing Debris From Site, As Build Drawing	Lot	1.00	100.00	100.00	1.00	0.00	1.00	100.00	100%	100.00	
				PAGE TOTAL	100.00							
	HARDSCAPING											
2002	Client Supply Only Installation Roman traventine pavers - cream color-tumbled finishing - 600 x 400 x 30 mm with all necessary accessoriescode PV.01	m2	1,603.50	150.00	240,525.00	0.00	0.00	0.00	0.00	0%	0.00	
2004	Supply and instal precast concrete with agglomerated stone - cream color-honed finishing- 400 x 400 x 40 mm with all necessary accessoriescode PV.04	M2	567.00	210.00	119,070.00	2,152.26	164.36	2,316.62	486,490.20	95%	462,165.69	
2005	Supply and instal River pebbles - multi coloured cream to brown - semi rounded shape- 40 to 60 mm. with all necessary accessoriescode PV.06	M2	20.00	125.00	2,500.00	43.94	0.00	43.94	5,492.50	95%	5,217.88	
2006	Supply and install Precast concrete kerb - linear   color grey   half-battered profile   1000x150x120x250mm	L.M	123.00	150.00	18,450.00	468.80	0.00	468.80	70,320.00	95%	66,804.00	
2007	Supply and instal Precast concrete kerb - curved   color grey   half-battered profile   470x150x120x250mm (outside radius 3000m, inside radius 2850m)	LM	6.00	200.00	1,200.00	0.00	0.00	0.00	0.00	0%	0.00	
2008	Supply and instal Precast concrete kerb - lowered and ramp   color grey   square profile   1000x200x250mm	LM	152.00	150.00	22,800.00	0.00	0.00	0.00	0.00	0%	0.00	
2009	Supply and instal Precast concrete kerb for tree pit   color grey   750x80x200mm	NO.	10.00	450.00	4,500.00	26.00	0.00	26.00	11,700.00	95%	11,115.00	
2010	Supply and instal Precast concrete kerb for tree pit   color grey   1000x80x200mm	NO.	5.00	450.00	2,250.00	0.00	0.00	0.00	0.00	0%	0.00	į
2011	Supply and Installation of Stopper Including Concrete to support the bolt	NO.	35.00	250.00	8,750.00	0.00	52.00	52.00	13,000.00	95%	12,350.00	
				PAGE TOTAL	420,045.00							

Date: 9/17/2022

LOCATION: RIYADH
SECTION: SITE WORK
DIVISION: 2.00

							الكمية المنفذة		Total cost	work completed %	Total Excution	ملاحظات
Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE	AMOUNT SAR	الحالي السابق	الاجمالي					
iteiii #	BESONII HON		<b></b>	SAR	AMOUNT SAR							
2012	Asphalt works: Geographical post offices are located in the places of postal codes on the roads and according to the instructions of the engineer and the price includes: Backfill works from the level of the site to the asphalt base layer. Plowing and compacting a layer with a thickness of 15 cm after leveling the full width to receive the foundation. Distribute and compact the base layer with a thickness of 15 cm in two stages, taking into account the pressure of the base layer well with water spraying to reach the maximum levels of assembly - Adjusting the levels and inclinations of the roads and handing them over to the supervising engineer. Spray the base layer with a substance (MC-1) to maintain the moisture of the base. Spraying a layer (R. C) before laying a layer of asphalt surfaces. Spraying a layer (R. C) before laying a layer of asphalt surfaces, taking into account the tendency to drain rainwater in roads. INCLUDING THE PAINT	M2	1,306.41	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	
				PAGE TOTAL	0.00							
	LANDSCAPING											
Α	As per Attached Subcontract Price Including HAH 10% Profit	Lot	1.00	84,159.19	84,159.19	0.00	1.00	1.00	181,830.00	100%	181,830.00	
					84,159.19							
	CARRIED TO TENDER SUMMARY				504,304.19						739,582.57	

#### BILL OF QUANTITIES NO .02

Date: 9/17/2022

LOCATION:	RIYADH
SECTION :	MASONRY
DIVISION :	4.00

Item#	DESCRIPTION	UNIT	QTY	UNIT PRICE	AMOUNT SAR		الكمية المنفذة		Total cost	work	Total Excution	ملاحظات
	BEGGINI HON			SAR		السابق	الحالي	الاجمالي	Total cost	completed %	Amount	
4	MASONRY											
	NOTE: The Contractor is referred to the Specifications and Drawings for all details related to this section of the Works and he is to include for complying with all the requirements contained therein, whether or not they are specifically mentioned within the item descriptions.											
4220	Supply, build and fill in Concrete hollow blocks non load bearing in 1:3 cement: sand mortar; including mortar, vertical and horizontal reinforcement, control joints, filler and sealant at wall heads, anchors, lintels, sills, all necessary materials and accessories, all in accordance with the drawings,											
4220-1	100 mm THK, new block work.	M2	97.50	94.00	9,165.00	635.30	0.00	635.30	59,718.20	100%	59,718.20	
4220-2	150 mm THK, new block work.	M2	12.50	103.00	1,287.50	5,297.86	0.00	5,297.86	545,679.58	100%	545,679.58	
4220-3	200 mm THK, new block work.	M2	4,416.00	110.00	485,760.00	4,500.59	0.00	4,500.59	495,064.90	100%	495,064.90	
4220-4	300 mm THK, new block work.	M2	16.52	145.00	2,395.40		0.00	0.00	0.00	0%	0.00	
	450 mm THK, new block work.	M2	151.46	225.00	Optional		0.00	0.00	0.00	0%	0.00	
	650 mm THK, new block work.	M2	165.20	240.00	Optional		0.00	0.00	0.00	0%	0.00	
	700 mm THK, new block work.	m2	282.82	255.00	Optional		0.00	0.00	0.00	0%	0.00	
4220-9	750 mm THK, new block work.	m2	388.98	275.00	Optional		0.00	0.00	0.00	0%	0.00	
		1	PAGE TOTAL	498,607.90								
	CARRIED TO TENDER SUMMARY	TOTAL	498,607.90			Page	Total		SAR 1,100,462.68			

#### **BILL OF QUANTITIES**

LOCATION:	RIYADH
SECTION :	THERMAL & MOISTURE
DIVISION :	5.00

Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE SAR	AMOUNT SAR		الكمية المنفذة		Total cost	work completed	Total Excution	ملاحظات
				IN NUMBERS		السابق	الحالي	الاجمالي		%	Amount	
5	THERMAL AND MOISTURE PROTECTION											
	NOTE: The Contractor is referred to the Specifications and Drawings for all details related to this section of the Works and he is to include for complying with all the requirements contained therein, whether or not they are specifically mentioned within the item descriptions.											
	Water proofing CHEMICAL BOND											
5001	Supply and install Chemical Bond water proofing from Valcum company with 2 layeres including screed 2 cm to make level for the floor including 300 mm up stand	M2	287.64	138.00	39,694.32	321.89	320.00	641.89	88,581.01	95%	84,151.96	
5002	Supply and install screed 5 cm for protection the water proof	M2	287.64	38.00	10,930.32	321.89	0.00	321.89	12,231.82	95%	11,620.23	
				PAGE TOTAL	50,624.64						SAR 95,772.19	
	Roofing Layers								1	•		
5003	Supply & Install Of all Waterproofing layers of roofs according to drawings & Seceffications Including Flashings and trimming around parapet at the roof and all outlets of New Building & Electro-Mechanical Services, connecting with water proofing membranes, Sealant for the flashing junction, Layers is as follows:											
Α	Foam concrete laid at roof to get minimum slop 1% and thickness of foam 5-15 cm ( for foam chemical "ersel" to be use )	M2	2775.17	40.00	111,006.80	2466.07	0	2466.07	98,642.80	100%	98,642.80	
В	Tow layers of Water proofing membrane ( Derma bit 4170 or equivalent as approved by the Engineer ) to be laid at minimum 10 cm overlap	M2	2775.17	70.00	194,261.90	2243.07	0.00	2243.07	157,014.90	95%	149,164.16	
С	Water proofing membrane to all up stands and including roof fillet and protective Aluminum flashing ,caulking and sealants. (refer to sections 7600 , 7900 of the specifications )	LM	1000	25.00	25,000.00	1519.42	0	1519.42	37,985.50	95%	36,086.23	
D	Polyethene 500 micron to be laid above membrane.	M2	2775.17	15.00	41,627.55	2243.07	0	2243.07	33,646.05	95%	31,963.75	
E	Roof insulation "5cm" thick ( $32$ - $35$ kg/m3 density similar to roof mate or equivalent as approved by the Engr. )	M2	2775.17	30.00	83,255.10				0.00	0%	0.00	
F	Polyfelt layer	M2	2775.17	15.00	41,627.55	2243.07	0	2243.07	33,646.05	95%	31,963.75	
				PAGE TOTAL	496,778.90						SAR 347,820.68	
	CARRIED TO TENDER SUMMARY			TOTAL	547,403.54						SAR 443,592.86	

#### **BILL OF QUANTITIES**

LOCATION:	RIYADH
SECTION :	Miscellaneous Items
DIVISION :	6.00

#### BILL NO 6

Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE	AMOUNT SAR		كمية المنفذة	UI	Total cost	work	Total Excution	ملاحظات
	Description			SAR		السابق	الحالي	الاجمالي	1000.000	completed %	Amount	
6	Miscellaneous Items											
	NOTE: The Contractor is referred to the Specifications and Drawings for all details related to this section of the Works and he is to include for complying with all the requirements contained therein, whether or not they are specifically mentioned within the item descriptions.											
6000	Supply and installation metal stair to tower includes mounting structures, and implementation of all required finishes in addition to the tools and accessories necessary for installation. As approved by the competent engineer and according to the shop drawings.	L.S	1	250,000.00	250,000.00	1.00	0.00	1.00	250,000.00	95%	237,500.00	
	Skylight											
6002	Supply and installation Skylight The item includes mounting structures, glass, and implementation of all required finishes in addition to the tools and accessories necessary for installation. As approved by the competent engineer and according to the shop drawings.	M2	326	1,510.00	492,260.00	326.00	10.00	336.00	507,360.00	95%	481,992.00	
			PAGE TOTAL	742,260.00						719,492.00		
	CARRIED TO TENDER SUMMARY	TOTAL	742,260.00						719,492.00			

#### **BILL OF QUANTITIES**

LOCATION: RIYADH
SECTION: DOORS AND WINDOWS
DIVISION: 8.00

SILL NO 6

lt a #	DESCRIPTION	UNIT	QTY	UNIT PRICE SAR	AMOUNT SAR	منفذة	الكمية الم		Tataland	work	Total
Item #	DESCRIPTION	UNII	QII		AMOUNT SAR	السابق	الحالي	الإجمالي	Total cost	completed %	Excution Amount
8	OPENINGS										
8210	NOTE: The Contractor is referred to the Specifications and Drawings for all details related to this section of the Works and he is to include for complying with all the requirements contained therein, whether or not they are specifically mentioned within the item descriptions. All Hardware, Lock and Accessories will be cost plus as per client quality selection										
	Ground Floor										
	Door Type D1										
8210-1	Door size 2000x2800mm; Double leaf swing door, Tabu layer sucupira F4 001- Metal sheet gold color finishing with all required necessary accessories.	NO	7	9,464	66,248.00	0.00	11.00	11.00	104,104.00	90%	93,693.60
	Door Type D2										
8210-2	Door size 3980 x 2800 mm; 4 leaf swing door , Tabu layer sucupira F4 001 Metal sheet gold color finishing with all required necessary accessories.	NO	2	18,500	37,000.00	0.00	0.00	0.00	0.00	0%	0.00
8210-3	Door Type D3  Door size 1000 x 2800 mm; Single leaf swing door, Tabu layer sucupira F4 001 Metal sheet gold color finishing with all required necessary accessories.	NO	4	5,100	20,400.00	0.00	11.00	11.00	56,100.00	90%	50,490.00
8210-4	Door Type D4  Door size 1000 x 2800 mm; Single leaf swing door , Tabu layer sucupira Grey color with all reugired necessary accessories .	NO	5	3,920	19,600.00	0.00	1.00	1.00	3,920.00	90%	3,528.00
8210-5	Door Type D5  Door size 1000 x 2200 mm; Single leaf swing door , Grey color with all reugired necessary accessories .	NO	1	3,080	3,080.00	0.00	13.00	13.00	40,040.00	90%	36,036.00
	·			PAGE TOTAL	146,328.00						183,747.60
	Door Type D6										
8210-5a	with all reuqired necessary accessories.	NO	2	6,300	12,600.00	0.00	3.00	3.00	18,900.00	90%	17,010.00
8210-6	sucupira Grey color with all reuqired necessary accessories.	NO	8	3,850	30,800.00	0.00	23.00	23.00	88,550.00	90%	79,695.00
8210-7	Door Type D8  Door size 1500 x 2500 mm; Single leaf swing door, Grey color with all reugired necessary accessories.	NO	3	5,250	15,750.00	0.00	0.00	0.00	0.00	90%	0.00
8210-8	Door Type D9  Door size 1050 x 2500 mm; Single leaf swing door , T Grey color with all reuqired necessary accessories .	NO	2	5,250	10,500.00	0.00	0.00	0.00	0.00	90%	0.00
	·			PAGE TOTAL	69.650.00						96,705.00

#### **BILL OF QUANTITIES**

LOCATION: RIYADH
SECTION: DOORS AND WINDOWS
DIVISION: 8.00

ILL NO 6

				UNIT PRICE		منفذة	الكمية الد			work	Total
Item #	DESCRIPTION	UNIT	QTY	SAR	AMOUNT SAR	السابق	الحالي	الإجمالي	Total cost	completed %	Excution Amount
	Door Type D10										
8210-9	Door size 1800 x 2500 mm; Single leaf swing door , Grey color with all reuqired necessary accessories .	NO	1	6,300	6,300.00	0.00	0.00	0.00	0.00	0%	0.00
	Door Type D11										
8210-10	Door size 2000 x 2800 mm; Single leaf swing dooe, Grey color with all reuqired necessary accessories.	NO	2	7,840	15,680.00	0.00	0.00	0.00	0.00	0%	0.00
	Door Type D12										
8210-11	Door size 3850 x 3120 mm; Double leaf swing door , Metal Sheet Mesh Gold + Tempered Glass, Transparent , Hardware	NO	3	16,817	50,450.40	0.00	0.00	0.00	0.00	0%	0.00
	LEVEL 2										
	Door Type D 01										
8210-12	Door size 2000 x 2800 mm; Double leaf swing door ,Metal sheet gold color finishing with all required necessary accessories.	NO	2	10,250	20,500.00	0.00	3.00	3.00	30,750.00	90%	27,675.00
				PAGE TOTAL	92.930.40						27,675.00
	Door Type D 02				,						
8210-13	Dear size 1200 v 2500 mm. Single last quing dear Croy seler	NO	1	4,200	4,200.00	0.00	1.00	1.00	4,200.00	90%	3,780.00
	Door Type D 03										
8210-14	with all reugired necessary accessories .	NO	1	7,000	7,000.00	0.00	0.00	0.00	0.00	0%	0.00
	Door Type D 04										
8210-15	all reuqired necessary accessories .	NO	1	3,920	3,920.00	0.00	4.00	4.00	15,680.00	90%	14,112.00
	Door Type D 05										
8210-16	with all reuqired necessary accessories .	NO	1	5,250	5,250.00	0.00	0.00	0.00	0.00	90%	0.00
	Door Type D 06										
8210-17	Door size 1000x 2800 mm; Single leaf swing door, Grey color with all reuqired necessary accessories .	NO	3	3,920	11,760.00	0.00	3.00	3.00	11,760.00	90%	10,584.00
	Door Type D 07  Door size 1200x 2800 mm; Single leaf swing door ,, Grey color										
8210-18	with all reuqired necessary accessories .	NO	2	4,704	9,408.00	0.00	2.00	2.00	9,408.00	90%	8,467.20
	Door Type D 08										
8210-19	Door size 2000x 2800 mm; Single leaf swing door ,, Grey color with all reugired necessary accessories .	NO	1	7,840	7,840.00	0.00	0.00	0.00	0.00	90%	0.00
	Door Type D 09										
8210-20	Door size 1000x 2800 mm; Single leaf swing door, Grey color with all reuqired necessary accessories. cordance with the drawings.	NO	1	3,920	3,920.00	0.00	3.00	3.00	11,760.00	90%	10,584.00
	Door Type D 10										
8210-21	Door size 1000x 2800 mm; Single leaf swing door, Grey color with all reuqired necessary accessories.	NO	1	3,920	3,920.00	0.00	4.00	4.00	15,680.00	90%	14,112.00

#### BILL OF QUANTITIES

LOCATION: RIYADH
SECTION: DOORS AND WINDOWS
DIVISION: 8.00

BILL NO 6

Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE	AMOUNT SAR	منفذة	الكمية الد		Total cost	work	Total Excution
item#	DESCRIPTION	UNII	QIT	SAR	AMOUNT SAR	السابق	الحالي	الإجمالي	Total cost	completed %	Amount
	Door Type D 11										
8210-22	Door size 4000x 2800 mm; Single leaf swing door , Grey color with all reuqired necessary accessories .	NO	1	15,680	15,680.00	0.00	0.00	0.00	0.00	0%	0.00
	LEVEL 1 Door Type D01										
8210-23	Door size 1200 x 2500 mm; Single leaf swing door , Grey color with all reuqired necessary accessories .	NO	1	4,200	4,200.00	0.00	0.00	0.00	0.00	0%	0.00
8210-24	Door Type D02 Door size 1000 x 2800 mm; Single leaf swing door ,, Grey color with all reuqired necessary accessories .	NO	1	3,920	3,920.00	0.00	0.00	0.00	0.00	90%	0.00
8210-25	Door Type D03  Door size 2150 x 2500 mm , Grey color with all reuqired necessary accessories .	NO	1	7,532	7,532.00	0.00	0.00	0.00	0.00	0%	0.00
				PAGE TOTAL	88.550.00						61,639.20
	windows										
	All aluminum sectors shall be in the required color and the sizes of the throat and aluminum sectors shall be according to the architectural details. The contractor is required to submit workshop plans as well as samples of all kinds of luxuries, hardware, hinges, handles, locks, double heat tempered glass, thickness of 6 mm and space 12 mm in a good model and in the color required for annorval by the supervising engineer. The work includes supply Window Type W01LEVEL0										
8210-26	Windows size 3.85 x 8050 mm; Fixed window , Printed glass, Double glazing, Hardware to be defined according to supplier offer, with iron mongerey accessories.all in accordance with the drawings AR-RG-602.	NO	3	43,650	130,950.00	5.00	0.00	5.00	218,250.00	90%	196,425.00
	Window Type W 01										
8210-27	Windows size 7450 x 2800 mm; Fixed window, Printed glass, Double glazing, Hardware to be defined according to supplier offer, with iron mongerey accessories.all in accordance with the drawings AR-RG-602.	NO	1	22,500	22,500.00	0.00	0.00	0.00	0.00	0%	0.00
				PAGE TOTAL	153.450.00						196,425.00
	Window Type W 02				,						
8210-28	Windows size 600 x 600 mm; Inward opening window , Printed glass, Double glazing, Hardware to be defined according to supplier offer, with iron mongerey accessories all in accordance with the drawings AR-RG-602.	NO	2	850	1,700.00	4.00	0.00	4.00	3,400.00	90%	3,060.00
				D. 0.5 TOTA:							
				PAGE TOTAL	1,700.00						3,060.00
	CARRIED TO TENDER SUMMARY			TOTAL	552,608.40						569.251.80

)H IES

PROJECT : AL RAJHI MOSQUE	LOCATION:	RIYADH
BILL OF QUANTITIES	SECTION :	FINISHE
	DIVISION :	9.00

	BILL OF QUANTITIES			SECTION :	FINISHES					L NO 6		
Date :	9/17/2022			DIVISION :	9.00							
Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE	AMOUNT SAR		مية المنفذة	الک	Total cost	work	Total Excution	ملاحظات
				SAR	AMOUNT SAR	السابق	الحالي	الإجمالي	Total cost	completed %	Amount	مرحطات
9	FINISHES											
	NOTE: The Contractor is referred to the attached BOQAny Item, mention which will be supply by client, If HAH take responsibility based on approval, cost plus will be added based on approved quotation of supply material.											
	INTERNAL FINISHES											
	<u>FLOORING</u>											
9000-1	Client Supply the marble Only install and fixing the marble with all required necessary accessiores withought polishing	M2	1,632.50	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	
9000-2	Supply and install the proceilin with all required necessary accessories tiles local from saudi cearmic or equal	M2	95	140.00	13,300.00	337.41	78.74	416.15	58,261.00	90%	52,434.90	
9000-3	Supply and install the mosaic tiles flooring for prepartion for the carpet with all necessary accessories	M2	1242.55	110.00	136,680.50	3,723.08	11.70	3,734.78	410,825.80	90%	369,743.22	
9 000-5	Supply and install Metal Profil , Brass Color 20mm light ;, all in accordance with the Flooring Layouts and as approved by the engineer.	l.m	5	245.00	1,225.00	0.00	0.00	0.00	0.00	0%	0.00	
	WALL FINISHES						•	•	•			•
9000-6	Prepare surfaces and apply 20mm Portland cement plasterwork ready to receive painted finish; including angle beads, comer beads, stop beads and galvanized expanded metal lathing and any necessary accessories; internally, all in accordance with the details, and as approved by the engineer.	m2	2,531.28	45.00	113,907.60	8,444.75	54.70	8,499.45	382,475.25	90%	344,227.73	
9000-7	Client Supply the marble Only install and fixing the marble Mechanical with all required necessary accessiores withought polishing and filling by white cement .	M2	3,100.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	
9000-9	Supply and install ACP Cladding with Laser Cut as per design with all necessary accessories .	m2	323	450.00	145,350.00	934.04	257.36	1,191.40	536,130.00	90%	482,517.00	
9000-10	Supply and install ACP Cladding with Laser Cut as per design with all necessary accessories.	m2	318.6	450.00	143,370.00	0.00	0.00	0.00	0.00	0%	0.00	
9000-11	Prepare surfaces and apply 2 coats internal textured paint, color as per design ), including all under coats and primers as per manufacturer's recommendation, all in accordance with the drawings, and as approved by the engineer.	m2	1260	35.00	44,100.00	7,799.66	167.84	7,967.50	278,862.50	90%	250,976.25	
9000-12	Supply and install the proceilin with all required necessary accessories tiles local from saudi cearmic or equal- not inlouding	m2	78.4	160.00	12,544.00	140.09	0.00	140.09	22,414.40	90%	20,172.96	'
	the plaster								*		•	

Date: 9/17/2022

LOCATION: RIYADH
SECTION: FINISHES
DIVISION: 9.00

RIYADH

FINISHES

B

Item #	DESCRIPTION	UNIT	QTY		NIT PRICE		مية المنفذة	الك		work	Total Excution	
iteiii#	DESCRIPTION	ONII	QII	UNIT PRICE SAR	AMOUNT SAR	7.1 ti			Total cost	work completed %	Amount	ملاحظات
						السابق	الحالي	الإجمالي			711104111	
9000-15	Supply and install Tempered Glass ,including all in accordance with the drawings,Normal Glass	M2	69.72	550.00	38,346.00	0.00	25.22	25.22	13,871.72	90%	12,484.54	
	CEILING FINISHES							I.				
	CE - 01											
9000-17	Supply and install moisture resistant gypsum board suspended ceiling system, including 12mm moisture resistant gypsum boards, suspension system, framing, access panels, trims, troughs, coves, bulkheads, taped joints, control joints and provision for services and all necessary material and accessories; all in accordance with the elevations and ceiling layouts and as approved by the engineer. Dim AS PER HORIZONTAL PLAN COVE LIGHT - BULCK HEAD all included .	M2	1724.8	175.00	301,840.00	2,420.08	94.23	2,514.31	440,004.25	90%	396,003.83	
	CE - 01											
9000-17b	Supply and Apply 2 Coat Internal Paint Finish, Type (White Type (White, RAL 1013). Including all under coats and primers are as per manufacturer's recommendation, all in accordance with the elevations and ceiling layouts, and as approved by the engineer.	M2	1724.8	33.00	56,918.40	2,420.08	94.23	2,514.31	82,972.23	90%	74,675.01	
	CE - 02											
9000-16	Supply and install ACP Cladding with Laser Cut as per design with all necessary accessories .  CE - 03	M2	271.7	450.00	122,265.00	320.57	0.00	320.57	144,256.50	90%	129,830.85	
	Supply and install ACP Cladding with Laser Cut as per design with	M2	41.35	450.00	18,607.50		0.00	0.00	0.00	0%	0.00	
	CE - 04											
9000-20	Supply and install moisture resistant gypsum board suspended ceiling system, including 12mm moisture resistant gypsum boards, suspension system, framing, access panels, trims, troughs, coves, bulkheads, taped joints, control joints and provision for services and all necessary material and accessories; all in accordance with the elevations and ceiling layouts, as per manufacturer's recommendation, all in accordance with the elevations and ceiling layouts, and as approved by the engineer.	M2	93	175.00	16,275.00		0.00	0.00	0.00	0%	0.00	
9000-20a	CE - 04 Supply and Apply 2 Coat Internal Paint, Type ( Gold Type (Gold, RAL 1036). Including all under coats and primers are as per manufacturer's recommendation, all in accordance with the elevations and ceiling layouts, and as approved by the engineer.	M2	93	45.00	4,185.00		0.00	0.00	0.00	0%	0.00	
	CE - 05 Supply and install ACP Cladding with Laser Cut as per design with all necessary accessories.	M2	318.6	450.00	143,370.00	0.00	0.00	0.00	0.00	0%	0.00	

Date: 9/17/2022

LOCATION: RIYADH
SECTION: FINISHES
DIVISION: 9.00

BILL NC

Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE SAR	AMOUNT SAR		مية المنفذة	الك	Total cost	work	Total Excution	ملاحظات
				SAR		السابق	الحالي	الإجمالي		completed %	Amount	
	<u>SKIRTING</u>							-				
	SKT 01											
9000-22	Client Supply only install Stone travertine grey skirting, Thickness 20mm, Polished. (Cream color) 70 mm high fixed to walls; including adhesives and other accessories, all in accordance with the drawings, (ID-RG-200-LEVEL 0, ID-RG-200-LEVEL 1) and as approved by the engineer.	L.M	92.4	55.00	5,082.00	0.00	554.86	554.86	30,517.30	90%	27,465.57	
	<u>SKT 02</u>							-				
9000-23	Client Supply only install Ceramic tiles 20x20. Example Magres collection - , Matte anti slip/retified , 70 mm high fixed to walls; including adhesives and other accessories, all in accordance with the drawings , (ID-RG-200-LEVEL 0 , ID-RG-200-LEVEL 1 , ID-RG-200-LEVEL 2) and as approved by the engineer.	L.M	120.86	45.00	5,438.70	0.00	1,860.71	1,860.71	83,731.95	90%	75,358.76	
	EXTERIOR FINISHES								•			
	WALL FINISHES											
	FIN 03											
9000-25	Supply and install ACP Cladding with Laser Cut as per design with all necessary accessories .	M2	310.5	450.00	139,725.00	0.00	0.00	0.00	0.00	0%	0.00	
	FIN 05											
9000-26	Prepare surfaces Supply and apply 2 coats internal textured paint, type (White, RAL 1013); including all under coats and primers as per manufacturer's recommendation, all in accordance with the drawings, and as approved by the engineer.	M2	544.04	32.00	17,409.28	0.00	0.00	0.00	0.00	0%	0.00	
	FIN 10								•			
9000-27	Supply and Install 4mm Thick ACP Cladding with Laser Décor as per drawing. If material replace from ACP to Metal Powder Coating, the price will be revised SR 950/m2.	M2	1225.5	450.00	551,475.00	2,221.40	3.21	2,224.61	1,001,074.86	90%	900,967.37	
	FIN 12								•			
9000-30	Supply and install Printer Glass ,including all in accordance with the drawings, Ref. (AR-RG-217 , AR-RG-207.A ) and as approved by the engineer.	M2	92.7	650.00	60,255.00	0.00	0.00	0.00	0.00	0%	0.00	
	WALL ROOF											
	FIN 05											
9000-31	Prepare surfaces Supply and apply 2 coats internal textured paint, type (White, RAL 1013); including all under coats and primers as per manufacturer's recommendation, all in accordance with the drawings, and as approved by the engineer.	M2	709.60	32.00	22,707.20	0.00	0.00	0.00	0.00	0%	0.00	
	<u>FLOORING</u>								•			
	<u>FIN 01</u>											
9000-32	Client Supply only install Stone Travertion Gray polished, (Cream color), tiles 800 x 400 mm, Thickness 20 mm; including grouting, adhesives and other accessories, excluding polishing., all in accordance with the Flooring Layouts and as approved by the engineer.	M2	544.04	140	76,165.60	552.42	241.36	793.78	111,128.78	90%	100,015.91	

Date: 9/17/2022

LOCATION: RIYADH
SECTION: FINISHES
DIVISION: 9.00

RIYADH
FINISHES
BIL

Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE					مية المنفذة	الك	Total cost	work	Total Excution	ملاحظات
				SAR	7	السابق	الحالي	الإجمالي	Total cost	completed %	Amount			
	FIN 11													
9000-33	Client Supply only Installation Stone Blue Bahia Granite, Matte/ Antislip, (Blue color), Thickness 20 mm; including grouting, adhesives and other accessories excluding polishing, consider price for interior Marble Installation, minarat is excluded., all in accordance with the Flooring Layouts and as approved by the engineer.	M2	392.27	140	54,917.80	432.27	0.00	432.27	60,517.80	90%	54,466.02			
	FIN-11 Opt.A													
9000-34	Client Supply only install Porcelain, Artwork -deco 05, "CASA CERAMICA", Mattel Antistip, (Blue color), Thickness 20 mm; including grouting, adhesives and other accessories, all in accordance with the Flooring Layouts and as approved by the engineer. Only Price Consider as its an optional Items.	M2	1.00	0	Excluded By Others	0.00	0.00	0.00	0.00	0%	0.00			
				PAGE TOTAL	2,245,459.58						3,291,339.91			
	CARRIED TO TENDER SUMMARY			TOTAL	2,245,459.58						SAR 3,291,339.91			

Date: 9/17/2022

| LOCATION: RIYADH | SECTION : EQUIPMENT SANITARY | DIVISION : 10.00

Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE AMOUNT SAR		ä.	الكمية المنفذ		Total cost	work completed	Total Excution	ملاحظات
	BESONII TION	O.U.I	<b>4</b>	SAR	AMOUNT CAN	السابق	الحالي	الإجمالي	Total cost	%	Amount	
10	EQUIPMENT SANITARY											
	NOTE: The Contractor is referred to the attached BOQAny Item, mention which will be supply by client, If HAH take responsibility based on approval, cost plus will be added based on approved quotation of supply material.											
1000 -1	SAN 01 Supply and install Tap -SAUDI CERAMIC	NO.	22	850.00	18,700.00	18.00	1.00	19.00	16,150.00	90%	14,535.00	
	SAN 02											
1000 -2	Supply and install Tap -SAUDI CERAMIC	NO.	27	850.00	22,950.00	0.00	39.00	39.00	33,150.00	90%	29,835.00	
	SAN 03							1				
1000 -3	Supply and install Wall holder setwith angle valve 1 spray. SAUDI CERAMIC	NO.	22	225.00	4,950.00	0.00	32.00	32.00	7,200.00	90%	6,480.00	
	SAN 05					! ! !						
1000 -5	Supply and install American standard Toilet-SAUDI CERAMIC	NO.	15	3,150.00	47,250.00		13.00	13.00	40,950.00	90%	36,855.00	
	0.111.00			PAGE TOTAL	93,850.00	 	ļ	<b></b>		<b></b>	SAR 87,705.00	
1000 -7	SAN 06 Supply and install Floor drain SAUDI CERAMIC	NO.	4	450.00	1,800.00	0.00	5.00	5.00	2,250.00	90%	2,025.00	
	SAN 07						<del> </del>	<del> </del>	<u> </u>	<del> </del>		
1000 -9	Supply and install Paper Towel Dispenser.SAUDI CERAMIC	NO.	13	520.00	6,760.00	13.00	22.00	35.00	18,200.00	90%	16,380.00	
	SAN 08						<u> </u>	<u> </u>		ļ		
1000 -11	Supply and install Turkish Toilet. SAUDI CERAMIC	NO.	6	1,450.00	8,700.00	19.00	0.00	19.00	27,550.00	90%	24,795.00	
	SAN 09					 	ļ	ļ				
1000 -12		NO.	22	450.00	9,900.00	25.00	0.00	25.00	11,250.00	90%	10,125.00	
	SAN 10						ļ	ļ				
1000 -13		NO.	22	250.00	5,500.00	0.00	13.00	13.00	3,250.00	90%	2,925.00	
1000 11	SAN 11 Supply and install Wall Hug basin saudi ceramic						ļ	ļ		ļ		
1000 -14	***	NO.	22	1,450.00	31,900.00	3.00	1.00	4.00	5,800.00	90%	5,220.00	
1000 -15	SAN 12 Supply and install Model wall mounted.Local Supplier	NO.	15	1.850.00	27.750.00	22.00	0.00	22.00	40.700.00	90%	36.630.00	
	SAN 13			.,,	,				.0,, 00.00	†	30,030.00	
1000 -16		NO.	6	250.00	1,500.00	0.00	2.00	2.00	500.00	100%	500.00	
				PAGE TOTAL	93,810.00			<u> </u>			SAR 98,600.00	
1					,	:	:	:		:	: !	

	PROJECT : AL RAJHI MOSQUE		LOCATION:	RIYADH							
	BILL OF QUANTITIES		SECTION :	EQUIPMENT SANITARY				BILL NO			
Date :	9/17/2022		DIVISION :	10.00							
	SAN 14					1	1	T		1	<u> </u>
1000 -16	Supply and install Floor drainLocal Supplier NO.	4	450.00	1,800.00	0.00	3.00	3.00	1,350.00	90%	1,215.00	
	SAN 15					1	1				i
1000 -17	Supply and install Tap Local Supplier NO.	2	850.00	1,700.00	0.00	2.00	2.00	1,700.00	90%	1,530.00	
	SAN 16										i
1000 -18	Supply and install Tap -Local Supplier NO.	3	850.00	2,550.00	0.00	2.00	2.00	1,700.00	0%	0.00	l
	SAN 17										
1000 -19	Adjustable Mirror. Local Supplier NO.	3	1,100.00	3,300.00	0.00	8.00	8.00	8,800.00	90%	7,920.00	į
			PAGE TOTAL	9,350.00						SAR 10,665.00	i
	CARRIED TO TENDER SUMMARY		TOTAL	197,010.00						SAR 196,970.00	

Date: 9/17/2022

LOCATION:	RIYADH
SECTION :	COUNTERS
DIVISION :	11.00

Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE	AMOUNT SAR		لكمية المنفذة	01	Total cost	work	Total Excution	ملاحظات
		<b></b>	•••	SAR	7	السابق	الحالي	الإجمالي	Total cost	completed %	Amount	
11	COUNTERS  NOTE: The Contractor is referred to the attached BOQAny Item, mention which will be supply by client, If HAH take responsibility based on approval, cost plus will be added based on approved quotation of supply material.											
	COUNTER GROUND FLOOR											
1100 -1	CT.0.01  Supply and install Counter for Stone travertine grey, size 2550x550x350 mm , in the ( Toilet wash 01 ); including fixing, excluding stone supply, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO.	2	9,150.00	18,300.00	0.00	0.00	0.00	0.00	0%	0.00	
1100 -2	CT.0.02  Supply and install Counter for Stone travertine grey, size 2300x500x350 mm , in the ( Toilet wash 02 ); including fixing, excluding stone supply, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO.	1	8,500.00	8,500.00	0.00	1.00	1.00	8,500.00	90%	7,650.00	
1100 -3	CT.0.03  Supply and install Counter for Stone travertine grey, size  1800x500x550 mm , in the ( Toilet wash 03 ) ; including fixing, excluding stone supply, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO.	1	7,520.00	7,520.00	0.00	4.00	4.00	30,080.00	90%	27,072.00	
				PAGE TOTAL	34,320.00						34,722.00	
	COUNTER LEVEL 1											
1100 -4	CT.1.01  Supply and install Counter for Stone travertine grey, size  1700x600x350 mm , in the ( Guard Room ) ; including fixing, excluding stone supply, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO.	1	6,745.00	6,745.00	0.00	0.00	0.00	0.00	0%	0.00	
	COUNTER LEVEL 2											
1100 -5	CT.2.01  Supply and install Counter for Stone travertine grey, size 2300x500x350 mm, in the (Ablution 01); including fixing, excluding stone supply, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO.	1	8,500.00	8,500.00	0.00	0.00	0.00	0.00	0%	0.00	
1100 -6	CT.2.02  Supply and install Counter for Stone travertine grey, size  2870x600x550 mm , in the ( Mother House ) ; including fixing, excluding stone supply, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO.	1	10,250.00	10,250.00	0.00	1.00	1.00	10,250.00	90%	9,225.00	
1100 -7	CT2.03  Supply and install Counter for Stone travertine grey, size  2425x600x350 mm , in the ( Roof rooms ) ; including fixing, excluding stone supply, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO.	2	9,150.00	18,300.00	0.00	2.00	2.00	18,300.00	90%	16,470.00	
		1		PAGE TOTAL	43,795.00		8.00				25695	
	CARRIED TO TENDER SUMMARY			TOTAL	78,115.00						60,417.00	

LOCATION: RIYADH

SECTION: CABINETS/WA
LL SYSTEM

DIVISION: 12.00

Date :	9/17/2022			DIVISION :	12.00							
Item #	DESCRIPTION	UNIT	QTY	UNIT	AMOUNT		لكمية المنفذة	ı	Total and	work completed	Total Excution	ملاحظات
				PRICE SAR	RICE SAR SAR	السابق	الحالي	الإجمالي	Total cost	%	Amount	مارحطات
12	CABINETS/WALL SYSTEM							•		•		
	NOTE: The Contractor is referred to the attached BOQAny Item, mention which will be supply by client. If HAH take responsibility based on approval, cost plus will be added based on approved quotation of supply material.											
	GROUND FLOOR											
	WS.0.01											
1200 -1	Supply and install Cabines/Wall, Laminated Mdf, Cream color, size 1050 x600x3000 mm, in the (Storage 02); including finishes, fixing, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	M2	3.15	1,800.00	5,670.00	0.00	0.00	0.00	0.00	0%	0.00	
	WS.0.02											
1200 -2	Supply and install Cabines/Wall,Laminated Mdf, Cream color, size 1600 x600x3000 mm, in the (Toilet wash 01); including finishes, fixing, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	M2	4.8	1,800.00	8,640.00	0.00	3.27	3.27	5,878.80	90%	5,290.92	
	WS.0.01 a											
1200 -3	Supply and install Cabines/Wall,Laminated Mdf, Cream color, size 4400 x600x3000 mm, in the (Storage 03); including finishes, fixing, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	M2	13.2	1,800.00	23,760.00	0.00	0.00	0.00	0.00	0%	0.00	
			F	PAGE TOTAL	38,070.00						5,290.92	

	WS.0.03											
1200 -4	Supply and install Cabines/Wall,Laminated Mdf, Cream color, size1200x600x3000 mm, in the ( Wel.come Room ); including finishes, fixing, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	M2	3.6	1,800.00	6,480.00	0.00	0.00	0.00	0.00	0%	0.00	
	LEVEL 1											
	WS.1.01											
1200 -5	Supply and install Cabines/Wall,Laminated Mdf, Cream color, size4950 x600x3000 mm, in the (Guard Room); including finishes, fixing, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	M2	14.85	1,800.00	26,730.00	0.00	0.00	0.00	0.00	0%	0.00	
	LEVEL 2											
	WS.2.01											
1200 -6	Supply and install Cabines/Wall,Laminated Mdf, Cream color , size 4670 x600mm , in the (Roof rooms); including finishes, fixing, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	LM	4.67	1,800.00	8,406.00	0.00	3.23	3.23	5,808.60	90%	5,227.74	
	WS.2.01											
1200 -7	Supply and install Cabines/Wall,Laminated Mdf, Cream color, size 4950 x600x3000 mm, in the (Guard Room); including finishes, fixing, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	M2	14.85	1,800.00	26,730.00	0.00	0.00	14.85	26,730.00	0%	0.00	
			P	AGE TOTAL	68,346.00						5,227.74	
	CARRIED TO TENDER SUMMARY TOTAL				106,416.00						10,518.66	

LOCATION: RIYADH

SECTION: CABINETS/WALL SYSTEM

DIVISION: 13.00

Date :	9/17/2022

							الكمية المنفذة			work	Total Excution	
Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE SAR	AMOUNT SAR	السابق	الحالي	الاجمالي	Total cost	completed %	Amount	ملاحظات
13	INTERIOR FURNITURE						<u> </u>	<u> </u>				
	NOTE: The Contractor is referred to the Specifications and Drawings for all details related to this section of the Works and he is to include for complying with all the requirements contained therein, whether or not they are specifically mentioned within the item descriptions.											
1300	Supply and install ATA BENCH, size D 340; H 450 MM, in in ground floor; including finishes (FIN - 15 & FIN - 16), fixing, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO.	28	2,450.00	68,600.00	0.00	0.00	0.00	0.00	0%	0.00	
1301	Supply and install ATA QURAN CABINET, size 540 x 3700 x 450 mm, in ground floor & first floor; including finishes (FIN - 18), fixing, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO.	12	5,400.00	64,800.00	0.00	22.00	22.00	118,800.00	90%	106,920.00	
1302	Supply and install ATA SOTRA, size 300 x 300 x 500 mm; in ground floor & first floor, including finishes (FIN - 19), fixing, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO.	1	1,500.00	1,500.00	0.00	2.00	2.00	3,000.00	90%	2,700.00	
1303	Supply and install ATA BOOK HOLDER, LOW, size 500 x 330 x470 mm; in ground floor & first floor, including finishes (FIN - 19), fixing, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO.	1	1,800.00	1,800.00	0.00	4.00	4.00	7,200.00	90%	6,480.00	
				PAGE TOTAL	136,700.00						116,100.00	
1303a	Supply and install ATA BOOK HOLDER, HIGHT, size 500 x 330 x1010 mm; in ground floor & first floor, including finishes (FIN - 19), fixing, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO	1	3,500.00	3,500.00	0.00	2.00	2.00	7,000.00	90%	6,300.00	
1304	Supply and install CHAIR, in ground floor , including finishes (FIN - 18), fixing, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO			0.00	0.00	0.00	0.00	0.00	0%	0.00	
1304-1	ATA CHAIR OP1 -one chair -solid wood	NO	1	4,850.00	Optional	0.00	0.00	0.00	0.00	0%	0.00	
1304-2	ATA CHAIR OP2- one chair -solid wood	NO	1	4,850.00	Optional	0.00	0.00	0.00	0.00	0%	0.00	
1305	Supply and install VENTURA - POLIFORM, in ground floor & first floor, including finishes, fixing, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer (per one pice)	NO	1	4,750.00	Optional	0.00	0.00	0.00	0.00	0%	0.00	
1306	Supply and install ATA BENCH OP3, in ground floor & first floor , including finishes (FIN-18), fixing, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer-	NO	45	8,250.00	Optional	0.00	39.00	39.00	321,750.00	90%	289,575.00	
1307	Supply and install TABLE/DESK OPTION A, size 1600x500x900 mm, in ground floor & first floor , including finishes (FIN-18 & FIN-17) , fixing, all necessary materials and accessories, complete all in accordance with the drawings and as approved by the engineer	NO	1	7,850.00	7,850.00	0.00	1.00	1.00	7,850.00	90%	7,065.00	
				PAGE TOTAL	11,350.00						302,940.00	
	CARRIED TO TENDER SUMMARY			TOTAL	148,050.00						419,040.00	

Date: 9/17/2022

LOCATION:	RIYADH
SECTION :	MECHANICAL
DIVISION :	15.00

	DECODINE			UNIT PRICE			الكمية المنفذة			work	Total Excution	ملاحظات
Item #	DESCRIPTION	UNIT	QTY	SAR	AMOUNT SAR	السابق	الحالي	الإجمالي	Total cost	completed %	Amount	
15	MECHANICAL WORK FOR SITE						<del></del>					
	WATER SYSTEM											
15.1	HOT &COLD WATER SUPPLY PIPES  Supply & install UPVC pipe SCH. 80 for cold water supply piping to											
	include fittings,, supports, automatic vents, and all required											
	accessories to complete the work as shown on drawings.											
15.1.1	20 mm diameter pipe	Mt.	128.00	90.00	11,520.00	0.00	0.00	0.00	0.00	0%	0.00	
15.1.2	25 mm diameter pipe	Mt.	140.00	100.00	14,000.00	278.00	105.00	383.00	38,300.00	100%	38.300.00	
15.1.2	32 mm diameter pipe				9,520.00	62.00	75.00	137.00	· · · · · · · · · · · · · · · · · · ·	100%	,	
	40 mm diameter pipe	Mt.	70.00	136.00	1				18,632.00		18,632.00	
15.1.4	50 mm diameter pipe	Mt.	75.00	150.00	11,250.00	0.00	0.00	0.00	0.00	0%	0.00	
15.1.5	65 mm diameter pipe	Mt.	50.00	176.00	8,800.00	48.00	30.00	78.00	13,728.00	100%	13,728.00	
15.1.6		Mt.	6.00	200.00	1,200.00	66.00	30.00	96.00	19,200.00	100%	19,200.00	
15.1.7	75 mm diameter pipe	Mt.	6.00	220.00	1,320.00	60.00	0.00	60.00	13,200.00	100%	13,200.00	
15.2	VALVES											
	Inestall valves inside valve box and and all required accessories to complete the work as shown on drawings.											
15.2.1	Gate valve size 20 mm	No.	1.00	350.00	350.00	0.00	0.00	0.00	0.00	0%	0.00	
15.2.2	Gate valve size 25 mm	No.	2.00	450.00	900.00	0.00	0.00	0.00	0.00	0%	0.00	
15.2.3	Gate valve size 32 mm	No.	1.00	450.00	450.00	0.00	0.00	0.00	0.00	0%	0.00	
15.2.4	Gate valve size 40 mm	No.	1.00	550.00	550.00	0.00	2.00	2.00	1,100.00	90%	990.00	
15.2.5	Isolating valve size 40 mm	No.	1.00	600.00	600.00	9.00	7.00	16.00	9,600.00	90%	8,640.00	
15.2.6	Isolating valve size 32 mm	No.	2.00	500.00	1,000.00	0.00	10.00	10.00	5,000.00	90%	4,500.00	
15.2.7	Isolating valve size 25 mm	No.	2.00	485.00	970.00	0.00	0.00	0.00	0.00	0%	0.00	
				PAGE TOTAL	62,430.00						SAR 117,190.00	
15.3	Water Hammer Arrestor											
15.3.1	supply and install water hammer arrestor with all necessary accessories	No.	3.00	425.00	1,275.00	0.00	33.00	33.00	14,025.00	90%	12,622.50	
15.4	ELECTRIC WATER HEATERS											
15.4.1	50 Litre	No.	3.00	2,500.00	7,500.00	0.00	6.00	6.00	15,000.00	90%	13,500.00	
15.4.2	100 Litre	No.	4.00	3,500.00	14,000.00	0.00	5.00	5.00	17,500.00	90%	15,750.00	
15.5	PUMPS											
15.5.1	Booster pump set ( 2 duty + 1 standby ) each one: 30 GPM, 2L/S and 2 BAR	No.	1.00	50,000.00	50,000.00	0.00	1.00	1.00	50,000.00	80%	40,000.00	
15.5.2	Booster pump set ( 2 duty + 1 standby ) each one: 20 GPM, 1.5 L/S and 2.5 BAR	No.	1.00	45,000.00	45,000.00	0.00	1.00	1.00	45,000.00	80%	36,000.00	
15.5.3	1 pump set for water feauture ( 1 duty + 1 standby)	No.	1.00	40,000.00	40,000.00	0.00	0.00	0.00	0.00	0%	0.00	

Date: 9/17/2022

LOCATION:	RIYADH
SECTION :	MECHANICAL
DIVISION :	15.00

							الكمية المنفذة				Total Excution	
Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE SAR	AMOUNT SAR	1 11	-		Total cost	work completed %	Amount	ملاحظات
						السابق	الحالي	الإجمالي		completed 70	Amount	
15.6	Tanks											
10.0	GRP(FRP) Overhead Domestic Water Tank											
15.6.1	Complete supply and installation of proposed Overhead GRP Fiber-glass domestic watertank, 1.80 $\otimes$ x 4.00 GRP (FRP), 10,000 Liters, including but not limited to lifting, concrete pad, necessary pipes & fitting accessories, valves, etc. and all associated works to be included in completion of work, all as per detail specification	No.	1.00	28,650.00	28,650.00	0.00	0.00	0.00	0.00	0%	0.00	
				PAGE TOTAL	186,425.00						SAR 117,872.50	
15.7	PLUMBING SPECIALTIES											
15.7.1	Hose Bib and accessories											
15.7.1.1	Complete supply and installation of 20mmØ Hose bib with vacuum breaker screwed mouth & lever type, gate valve, adaptor union, etc., and all associated works to be included in completion of work, all as per detail specification and drawing.	ea.	9.00	1,800.00	16,200.00	0.00	0.00	0.00	0.00	0%	0.00	
				PAGE TOTAL	16,200.00						SAR 0.00	
15.9	SEWAGE SYSTEM											
	Supply & install UPVC Class 4, sewage pipes, including all accessories, fittings, supports, traps, sleeves, builders works, excavation & backfilling as required etc. complete as shown on drawings & specifications.											
6.9.1	50 mm diameter pipe	LM	108.00	110.00	11,880.00	55.00	0.00	55.00	6,050.00	100%	6,050.00	
6.9.2	75 mm diameter pipe	LM	8.00	140.00	1,120.00	175.00	0.00	175.00	24,500.00	100%	24,500.00	
6.9.3	110 mm diameter pipe	LM	20.00	220.00	4,400.00	255.00	30.00	285.00	62,700.00	100%	62,700.00	
6.9.4	160 mm diameter pipe	LM	88.00	336.00	29,568.00	157.00	20.00	177.00	59,472.00	100%	59,472.00	
6.9.5	200 mm diameter pipe	LM	6.00	440.00	2,640.00	0.00	0.00	0.00	0.00	0%	0.00	
	Supply & installtioin man holes for sewer pipes from concrete and work include covers from heavy deuty steel . complete as shown on drawings & specifications.											
15.9.6	GT size 30×30	No.	1.00	2,250.00	2,250.00	0.00	12.00	12.00	27,000.00	90%	24,300.00	
	FLOOR CLEAN OUT											
15.9.7	FCO 160MM DIA	No.	6.00	750.00	4,500.00	0.00	10.00	10.00	7,500.00	90%	6,750.00	
	CLEAN OUT											
15.9.8	CO 110 MM DIA	No.	1.00	750.00	750.00	10.00	0.00	10.00	7,500.00	90%	6,750.00	
	FLOOR DRAIN											
15.9.9	FD	No.	12.00	750.00	9,000.00	24.00	0.00	24.00	18,000.00	90%	16,200.00	]
				PAGE TOTAL	66,108.00						SAR 206,722.00	

Date : 9/17/2022

LOCATION:	RIYADH
SECTION :	MECHANICAL
DIVISION :	15.00

Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE SAR	AMOUNT SAR		الكمية المنفذة		Total cost	work	Total Excution	ملاحظات
						السابق	الحالي	الإجمالي		completed %	Amount	
45.0.40	SUBMERSIBLE PUMP Submersiblr pump set ( 1 duty +1 standby ) 50 GPM, 2 BAR		4.00	70 500 00	70 500 00	0.00	0.00	0.00	457.000.00	650/	402.050.00	
15.9.10	Capitorsibili partip set ( 1 daty - 1 standby ) set of Wi, 2 Drift	No.	1.00	78,500.00	78,500.00	0.00	2.00	2.00	157,000.00	65%	102,050.00	
	TRENCH											
15.9.11	Half round trench with grating 110 mm diameter	m	11.00	1,050.00	11,550.00	0.00	29.00	29.00	30,450.00	90%	27,405.00	
	<u>CHAMBERS</u>											
15.9.12	Slow down chamber	No.	1.00	10,500.00	10,500.00	0.00	1.00	1.00	10,500.00	90%	9,450.00	
15.9.13	Inspection chamber	No.	1.00	7,500.00	7,500.00	0.00	0.00	0.00	0.00	0%	0.00	
	TRAPS											
15.9.14	Gully trap	No.	2.00	4,800.00	9,600.00	0.00	3.00	3.00	14,400.00	90%	12,960.00	
				PAGE TOTAL	117,650.00						SAR 151,865.00	
15.10	STORM (RAIN) WATER PIPES											
	Supply, install & maintain UPVC Class 4, storm water pipes including all accessories, fittings, supports, builders work, excavation & backfilling as required, etc. complete.											
15.10.1	110 MM DIA	No.	110.00	155.00	17,050.00	334.00	0.00	334.00	51,770.00	100%	51,770.00	
	ROOF DRAIN											
15.10.2	R.D 110 MM DIA	No.	6.00	950.00	5,700.00	32.00	0.00	32.00	30,400.00	100%	30,400.00	
	SIDE ROOF DRAIN											
15.10.3	S.R.D 110 MM DIA	No.	3.00	950.00	2,850.00	0.00	0.00	0.00	0.00	0%	0.00	
15.11	DOMESTEC WATER PUMPS											
	Supply& install domestec water pumps ( 2 working & one standby ) set complete with control panel, pipes, fittings,											
	valves, pressure switch & gauges, and all necessary items to compleet the job shown on drawings and as specified											
15.11.1	Water pump of 30 GPM @ 7 bar head ,	No.	2.00	45,500.00	91,000.00	0.00	0.00	0.00	0.00	0%	0.00	
	CAPS											
15.11.2	Rain vent cap	No.	6.00	650.00	3,900.00	0.00	34.00	34.00	22,100.00	100%	22,100.00	
				PAGE TOTAL	120,500.00						SAR 104,270.00	

Date: 9/17/2022

LOCATION:	RIYADH
SECTION :	MECHANICAL
DIVISION :	15.00

RILL NO

							الكمية المنفذة			work	Total Excution	
Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE SAR	AMOUNT SAR	1 - ti	-	ti - Sti	Total cost	completed %	Amount	ملاحظات
						السابق	الحالي	الإجمالي			, and and	
15.12	FIRE FIGHTING SYSTEM  The contractor shall get the Civil Defence approval											
	Complete supply and installation of fire equipment including but not limited to piping, sprinklers, valves, pipes, support/bracket with all fittings accessories, joints, etc. for the whole system, and all associated works to be included in completion of work required to complete the system in a workmanlike manner and testing & commissioning the entire system for proper functioning.											
	Supplying, installing, connecting and testing of black seamwelded ( ERW ) steel schedule 40 fire protection pipe as per ASTM.A-120 grade A or B, including pipes fittings, transit piece, flexible joint absorber, supports, hangers, sleeves, inspector test connections, flushing connections, inserts and all required fittings according to ANSI B16.3											
15.12.1	25 mm diameter pipe	LM	128.00	65.00	8,320.00	0.00	0.00	0.00	0.00	0%	0.00	
15.12.2	32 mm diameter pipe	LM	176.00	70.00	12,320.00	0.00	0.00	0.00	0.00	0%	0.00	
15.12.3	40 mm diameter pipe	LM	152.00	95.00	14,440.00	76.00	0.00	76.00	7,220.00	80%	5,776.00	
15.12.4	50 mm diameter pipe	LM	109.00	110.00	11,990.00	90.00	0.00	90.00	9,900.00	80%	7,920.00	
15.12.5	65 mm diameter pipe	LM	16.00	135.00	2,160.00	24.00	0.00	24.00	3,240.00	80%	2,592.00	
15.12.6	75 mm diameter pipe	LM	22.00	210.00	4,620.00	135.00	110.00	245.00	51,450.00	80%	41,160.00	
15.12.7	100 mm diameter pipe	LM	7.00	295.00	2,065.00	0.00	0.00	0.00	0.00	0%	0.00	
15.12.8	150 mm diameter pipe	LM	4.00	395.00	1,580.00	0.00	0.00	0.00	0.00	0%	0.00	
				PAGE TOTAL	57,495.00						SAR 57,448.00	
15.13	WET PIPE SPRINKLER SYSTEM											
15.13.1	Alarm Check Valve assemby and accessories											
15.13.1	Complete supply and installation of alarm check valve 6" assemblies including but not limited to alarm check valve, check valve, ball valve, drain pipes and drain valves, retarding chamber, alarm line bleeder, pressure gauges, pressure alarm switch valves, switches, fitting accessories, water alarm motor gong, etc., and all associated works to be included in completion of work, all as per detail specification and drawing.	set	1.00	9,500.00	9,500.00	0.00	0.00	0.00	0.00	0%	0.00	
15.14	Inspector Test Connection assemby and accessories											
15.14.1	Complete supply and install inspector test connection including piping, globe valve, elbow, nipple, pipe support, sight glass 13mm orifice,	set	1.00	1,015.00	1,015.00	0.00	1.00	1.00	1,015.00	80%	812.00	
15.14	Complete supply and install of sprinkler heads, quick/standard response type including accessories, spare and all associated works included as per detail specification and drawing, all to conform to NFPA standards and approval by engineer.											
15.14.1	Pendent type Sprinkler	ea.	6.00	60.00	360.00	0.00	0.00	0.00	0.00	0%	0.00	
15.14.2	Upright type Sprinkler	ea.	6.00	45.00	270.00	0.00	0.00	0.00	0.00	0%	0.00	
				PAGE TOTAL	11,145.00						SAR 812.00	

Date: 9/17/2022

LOCATION:	RIYADH
SECTION :	MECHANICAL
DIVISION :	15.00

				UNIT PRICE			الكمية المنفذة			work	Total Excution	
Item #	DESCRIPTION	UNIT	QTY	SAR	AMOUNT SAR	السابق	الحالي	الإجمالي	Total cost	completed %	Amount	ملاحظات
	FIRE HOSE CABINET						#	<del>-</del> -				
15.14.3	Complete supply and install SS fire hose cabinet including but not limited to cabinet body, 40mm dia. x 30 meters multiple ply synthetic rubber hose, 65° elbow, 40mm dia. landing valve, cast brass fog nozzle, and all as per specification & drawing with approval by engineer.	No.	2.00	7,500.00	15,000.00	3.00	3.00	6.00	45,000.00	80%	36,000.00	
	Fire Extinguishers											
15.14.4	Supply, install, test & hand-over Fire Extinguisher. The units shall be in compliance with NFPA rules & UL listed.	No.	25.00	625.00	15,625.00	0.00	35.00	35.00	21,875.00	50%	10,937.50	
15.14.5	Control OS&Y/ VALVES UL/FM Approved.											
15.14.6	40 mm diameter Valve	ea.	1.00	244.50	244.50	0.00	0.00	0.00	0.00	0%	0.00	
15.14.7	50 mm diameter Valve	ea.	1.00	355.00	355.00	0.00	0.00	0.00	0.00	0%	0.00	
15.14.8	65 mm diameter Valve	ea.	1.00	1,162.50	1,162.50	0.00	1.00	1.00	1,162.50	80%	930.00	
15.14.9	160 mm diameter Valve	ea.	1.00	3,225.00	3,225.00	0.00	0.00	0.00	0.00	0%	0.00	
15.15	COMBINATION DRY PIPE & PRE-ACTION SYSTEM											
15.15.1	Fire Department connection and accessories											
15.15.1	Complete supply and install 4 way fire department connection (100mm ø x 65mm ø x 65mm ø) siamese twin flushed on wall with mild steel plate and incription including non return valves and accessories as per specification & drawing with approval by engineer.	ea.	1.00	2,850.00	2,850.00	0.00	1.00	1.00	2,850.00	80%	2,280.00	
15.16	FIRE PUMPS											
15.16.1	Supply and install Fire pump with all necessary accessories as per approved by Engineer	set	1.00	By other								
				PAGE TOTAL	38,462.00						SAR 50,147.50	
15.19	VALVES											
10.10	InstallI valves inside valve box and and all required accessories to complete the work as shown on drawings.											
15.19.1	Pvc Union Ball Valve 2 inch	No.	1.00	260.00	260.00	0.00	0.00	0.00	0.00	0%	0.00	
15.19.2	Pvc Union Ball Valve 1.5 inch	No.	1.00	234.00	234.00	0.00	0.00	0.00	0.00	0%	0.00	
15.19.3	Plastic Valve Box 2 inch	No.	2.00	97.50	195.00	0.00	0.00	0.00	0.00	0%	0.00	
15.19.4	Plastic Valve Box 1.5 inch	No.	2.00	52.00	104.00	0.00	0.00	0.00	0.00	0%	0.00	
15.19.4	Quick Coupling Valve -DRC QCV			1 11		0.00	0.00	0.00	0.00	0%	0.00	
15.19.5	Quick Coupling Valve -DK KEY	No.	2.00	494.00	988.00	0.00	0.00	0.00				
	supply and install Plastic nozzle & fittings - adjustable Bubbkers	No.	1.00	156.00	156.00				0.00	0%	0.00	
15.19.7	2GPM	No.	22.00	135.00	2,970.00	0.00	0.00	0.00	0.00	0%	0.00	
			PAGE TOTAL	4,907.00						SAR 0.00		
	CARRIED TO TENDER SUMMARY			TOTAL	681,322.00						SAR 806,327.00	

Date : 7/16/2022

LOCATION: RIYADH

SECTION: ELECTRICAL

DIVISION: 16.00

						<u> </u>						
Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE SAR	AMOUNT SAR	الكمية المنفذة			Total cost	work	Total Excution	ملاحظات
	DESCRIPTION	····	٠	IN NUMBERS	741100111 0741	السابق	الحالي	الإجمالي	Total cost	completed %	Amount	
16	ELECTRICAL WORKS						•					
	FEEDER CABLES											
16.01	Supply, install, test and commission Low voltage un-armored XLPE- insulated, PVC sheathed, copper conductors, multicore cables (0.6/IKV) as specified below including all conduits, pull boxes, termination, identification as per specifications and drawings comprising the followings.											
16.01	CABLE 4CX6MM2+1X6MM2 CU/XLPE/PVC	Mt.	35	80.00	2,800.00	0.00		0.00	0.00	0%	0.00	
	CABLE 4CX10MM2+1X10MM2 CU/XLPE/PVC	Mt.	60	110.00	6,600.00	0.00	30.00	30.00	2 200 00	90%	2.970.00	
	CABLE 4CX16MM2+1X16MM2 CU/XLPE/PVC	Mt.	43	136.00	5,848.00	30.00	27.00	57.00	7.752.00	90%	6.976.80	
	CABLE 4CX25MM2+1X16MM2 CU/XLPE/PVC	Mt.	88	178.00	15,664.00	205.00	0.00	205.00	36.490.00	90%	32.841.00	
	CABLE 4CX35MM2+1X16MM2 CU/XLPE/PVC	Mt.	80	220.00	17,600.00	404.00	10.00	414.00	91.080.00	90%	81.972.00	
16.06	CABLE 4CX50MM2+1X25MM2 CU/XLPE/PVC	Mt.	40	295.00	11,800.00	518.00	0.00	518.00	152,810.00	90%	137,529.00	
	CABLE 4CX70MM2+1X35MM2 CU/XLPE/PVC	Mt.	24	385.00	9,240.00	0.00		0.00	0.00	0%	0.00	
16.08	CABLE 4CX240MM2+1X120MM2 CU/XLPE/PVC	Mt.	50	800.00	40,000.00	0.00		0.00	0.00	0%	0.00	
16.09	CABLE 4CX300MM2+1X150MM2 CU/XLPE/PVC	Mt.	28	992.00	27,776.00	0.00		0.00	0.00	0%	0.00	
	CABLE 4*(1x630MM2) CU/XLPE/PVC +1X150MM2	Mt.	8	2,960.00	23,680.00	0.00		0.00	0.00	0%	0.00	
10.10	O'RELE I (NOOSIMILE) OO'NEI EII VO 'INTOOMME	IVIC.	- 0	PAGE TOTAL	161,008.00	0.00		0.00	0.00	070	SAR 262,288.80	
				. A.SE TOTAL	161,008.00						JAN 202,200.00	
	DISTRIBUTION BOARDS											
16.02	Supply, installation, testing and commissioning of secondary distribution boards, including all the necessary accessories as lock with key, trays for cabling, labeling of elements and connections, circuit breakers, contactors, accessories and elements needed on boards by extractors and pump systems, connections with detection system on boards etc and other elements shown on drawings and specifications.											
16.02.01	MDB- with Main breaker 800 Amps- with all necessary accessoires as reuqired .	No.	1	51,600.00	51,600.00	0.00		0.00	0.00	0%	0.00	
16.02.02	DB-HVAC main Distrubtion Panel with Main breaker 600 Amps - with all required necessary	No.	1	37,000.00	37,000.00	1.00		1.00	37,000.00	70%	25,900.00	
16.02.03	required PB 150 Amps-48 ways with all required necssary accessories	No.	2	9,600.00	19,200.00	2.00		2.00	19,200.00	70%	13,440.00	
16.02.04	PB 100 Amps-36 ways with all required necssary accessories	No.	3	5,700.00	17,100.00	2.00		2.00	11,400.00	70%	7,980.00	
16.02.05	PB 100 Amps-24 ways with all required necssary accessories	No.	2	5,000.00	10,000.00	1.00		1.00	5,000.00	70%	3,500.00	
16.02.06	Lightin control panel (LCP)	No.	2	9,500.00	19,000.00	1.00		1.00	9,500.00	70%	6,650.00	
16.02.07	External lighting panel (EX-LP)	No.	1	15,450.00	15,450.00	1.00		1.00	15,450.00	70%	10,815.00	
				PAGE TOTAL	169,350.00						SAR 68,285.00	
16.03	LIGHTING, POWER POINTS, AND WIRING DEVICES											
	Supplying, installing, connecting and testing lighting point and including rigid heavy gauge PVC & EMT conduits as per location, conduit fittings, boxes, earthing terminations, accessories and all necessary civil work &											
16.03.01	Lighting Points( Indoor &outdoor) including wiring devices, 3 x 4 mm² Cu Wire THHN in PVC Conduit.	No.	800	350.00	280,000.00	997.00	40.00	1037	362,950.00	90%	326,655.00	
16.03.02	Lighting Points( minaret) including wiring devices, 3 x 6 mm² Cu Wire THHN in PVC Conduit.	No.	3	520.00	1,560.00	0.00	10.00	10	5,200.00	90%	4,680.00	
16.03.03	Lighting Points( warning light ) including wiring devices, 3 x 10 mm <sup>2</sup> Cu Wire THHN in PVC Conduit.	No.	3	715.00	2,145.00	0.00	8.00	8	5,720.00	50%	2,860.00	
16.03.04	Single Socket Outlet Points including wiring devices, 2 x 4 +2.5 mm <sup>2</sup> Cu Wire THHN in PVC Conduit	No.	70	300.00	21,000.00	62.00	28.00	90	27,000.00	90%	24,300.00	
16.03.05	Double Socket Outlet Points including wiring devices, 2 x 4 +2.5 mm <sup>2</sup> Cu Wire THHN in PVC Conduit	No.	140	375.00	52,500.00	46.00	6.00	52	19,500.00	90%	17,550.00	
16.03.06	Power Points, 3 x 6mm² Cu Wire THHN in PVC Conduit - For Heaters - Direct way	No.	7	685.00	4,795.00	11.00	0.00	11	7,535.00	95%	7,158.25	
16.03.07	Power Points, 3 x 6mm² Cu Wire THHN in PVC Conduit Direct way	No.	9	685.00	6,165.00	5.00	0.00	5	3,425.00	95%	3,253.75	
16.03.08	Power Points, 2 x10 + 6 mm² Cu Wire THHN in PVC Conduit - For A.C	No.	12	1,100.00	13,200.00	32.00	0.00	32	35,200.00	95%	33,440.00	
				PAGE TOTAL	381,365.00						SAR 419,897.00	

LOCATION: RIYADH

SECTION: ELECTRICAL

DIVISION: 16.00

Date :	7/16/2022

	1/10/2022			Dividion :	. 2.30							
Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE SAR	AMOUNT SAR		الكمية المنفذة		Total cost	work completed %	Total Excution Amount	ملاحظات
			-	IN NUMBERS		السابق	الحالي	الإجمالي				
16.04	CABEL TRAY  Supply and installation of covered metallic galvanized cable trays with necessary accessories as taps galvanized joints and supports shown on drawings and as per manufactures recommendations and as per specifications.											
16.04.1	100 x 50 mm. With cover	Mt.	36	125.00	4.500.00	320.00		320.00	40,000.00	90%	36,000.00	
16.04.2	200 x 50 mm.	Mt.	10	160.00	1,600.00	0.00		0.00	0.00	0%	0.00	
16.04.3	300 x 50 mm.	Mt.	16	175.00	2,800.00	395.00	0.00	395.00	69,125.00	90%	62,212.50	
16.04.4	Cabel trunk 100 x 100 mm. With cover	Mt.	17	175.00	2,975.00	0.00	320.00	320.00	56,000.00	0%	0.00	
				PAGE TOTAL	11,875.00						SAR 98,212.50	
16.5	LIGHTING SWITCHES Points											
	Supplying, installing, connecting and testing lighting 230 V, including all conduit and wires up to switches / push button. As shown on drawings and as per specifications.with wire 3x2.5mm2											
16.5.1	One way, One gang switch	No.	8	150.00	1,200.00	22.00	0.00	22.00	3,300.00	95%	3,135.00	
16.5.2	One way,Two gang switch	No.	60	180.00	10,800.00	21.00	0.00	21.00	3,780.00	95%	3,591.00	
16.5.3	One way,Three gang switch	No.	6	375.00	2,250.00	5.00	0.00	5.00	1,875.00	95%	1,781.25	
16.5.4	Two way, One gang switch	No.	11	375.00	4,125.00	0.00	0.00	0.00	0.00	0%	0.00	
16.5.5	Two way,Two gang switch	No.	11	425.00	4,675.00	16.00	0.00	16.00	6,800.00	95%	6,460.00	
				PAGE TOTAL	23,050.00						SAR 14,967.25	
16.6	LIGHTING ONLY installations installation, testing and commissioning of Lighting Fixtures complete with luminaries including all necessary accessories & support and all associated works required for a complete installation.											
	Lighting unit (XA1)	No.	4	125.00	500.00	5.00		5.00	625.00	90%	562.50	
	Lighting unit (XA2)	No.	14	125.00	1,750.00	13.00		13.00	1,625.00	90%	1,462.50	
	Lighting unit (XB1)	No.	22	285.00	6,270.00	28.00		28.00	7,980.00	90%	7,182.00	
16.6.4	Lighting unit (XB2)	No.	25	285.00	7,125.00	31.00		31.00	8,835.00	90%	7,951.50	
16.6.5	Lighting unit (XB3)	No.	3	125.00	375.00	4.00		4.00	500.00	90%	450.00	
16.6.6	Lighting unit (XB4)	No.	3	125.00	375.00	4.00		4.00	500.00	90%	450.00	
16.6.7	Lighting unit (XC)	Mt.	16	125.00	2,000.00	646.00		646.00	80,750.00	90%	72,675.00	
				PAGE TOTAL	18,395.00						SAR 90,733.50	
16.6.8	Lighting unit (XD)	No.	6	185.00	1,110.00	96.00		96.00	17,760.00	90%	15,984.00	
16.6.9	Lighting unit (XF) Lighting unit (XG)	No.	22 28	285.00 125.00	6,270.00 3,500.00	25.00 30.00		25.00 30.00	7,125.00	90%	6,412.50	
	Lighting unit (XH)	No.	30	125.00	3,750.00	38.00		38.00	3.750.00 4.750.00	90% 90%	3.375.00 4.275.00	
16.6.12	Lighting unit (XJ1)	No.	70	125.00	8,750.00	88.00		88.00	11.000.00	90%	9.900.00	
	Lighting unit (XJ2)	No.	4	125.00	500.00	6.00		6.00	750.00	90%	675.00	
	Lighting unit (XK1) Lighting unit (XK2)	No.	7	285.00 225.00	1,995.00 675.00	6.00 3.00		6.00 3.00	1.710.00 675.00	90% 90%	1.539.00 607.50	1
	Lighting unit (XK2) Lighting unit (XL)	No.	13	900.00	11,700.00	0.00		0.00	0.00	90%	0.00	<del> </del>
	Lighting unit (XM)	No.	23	150.00	3,450.00	42.00		42.00	6.300.00	90%	5.670.00	1
16.6.18	Lighting unit (XN)	No.	8	150.00	1,200.00	10.00		10.00	1.500.00	90%	1.350.00	
	Lighting unit (XP)	No.	76	285.00	21,660.00	96.00		96.00	27.360.00	90%	24.624.00	
	Lighting unit (XQ)	No.	8	220.00	1,760.00	10.00		10.00	2.200.00	90%	1.980.00	1
	Lighting unit (XR)	No.	7 76	150.00	1,050.00 11,400.00	109.00		0.00	0.00	90%	0.00	1
	Lighting unit (XS) Lighting unit (XT)	No.	76 4	150.00 900.00	11,400.00 3,600.00	6.00		6.00	16.350.00 5.400.00	90% 90%	14.715.00 4.860.00	1
	TYPE LITP-05		6			0.00		0.00				
	Install indoor light as General	No.	1	600.00 150.00	3,600.00 150.00	482.00	40.00	522.00	0.00 78,300.00	90%	0.00 70,470.00	
16.6.25				100.00	100.00			J 022.00	, 0,300.00	3070	/ 0,4/0.00	
	Lighting pole 4.5 Mtr with LED 60W	No.	20	1,250.00	25,000.00	0.00		0.00	0.00	0%	0.00	

LOCATION: RIYADH

SECTION: ELECTRICAL

DIVISION: 16.00

Date :	7/16/2022			DIVISION :	16.00	_				1104		
Duto .	1110/2022					_			1			
Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE SAR	AMOUNT SAR		الكمية المنفذة		Total cost	work	Total Excution	ملاحظات
				IN NUMBERS		السابق	الحالي	الإجمالي		completed %	Amount	
16.7	CIVIL WORK											<del>                                     </del>
16.7.1	800X800X800MM Manhole	No.	4	5,950.00	23.800.00	3.00	0.00	3.00	17,850.00	100%	17,850.00	
16.7.2	600x600x600MM Manhole	No.	1	4,825.00	4,825.00	0.00		0.00	0.00	0%	0.00	
16.7.3	Pvc conduit 2 inch sche 40	Mt.	80	95.00	7,600.00	0.00		0.00	0.00	0%	0.00	
16.7.4	Pvc conduit 4 inch sche 40	Mt.	175	185.00	32,375.00	323.00		323.00	59,755.00	100%	59,755.00	
16.7.5	Low voltage cabel trench	Mt.	75	460.00	34,500.00	0.00		0.00	0.00	0%	0.00	
				PAGE TOTAL	103,100.00						SAR 77,605.00	
	DISCONNECT SWITCH				100,100.00							
16.8	Supply & install Disconnecting Switches with neutral and earth as specified unfusable.											
16.8.1	30A/1P/220V Weather proof	No.	11	785.00	8.635.00	14.00		14.00	10,990.00	90%	9,891.00	
16.8.2	30A/3P/380 V Weather proof	No.	2	1,100.00	2,200.00	2.00		2.00	2,200.00	90%	1,980.00	
16.8.3	60A/3P/380 V Weather proof	No.	2	1,850.00	3,700.00	2.00		2.00	3,700.00	90%	3,330.00	
16.8.4	100A/3P/380V Weather proof	No.	2	2,250.00	4,500.00	10.00		10.00	22,500.00	90%	20,250.00	
16.8.5	200A/3P/380V Weather proof	No.	1	3,000.00	3,000.00	0.00		0.00	0.00	0%	0.00	
												+
				PAGE TOTAL	22,035.00						SAR 35,451.00	
16.9	LIGHTING SWITCHES											
	Only Installation											Ĺ
16.9.1	One way,One gang switch	No.	8	125.00	1,000.00	0.00		20.00	2,500.00	95%	2,375.00	ļ
16.9.2	One way,Two gang switch	No.	60	135.00	8,100.00	0.00		15.00	2,025.00	95%	1,923.75	
16.9.3	One way,Three gang switch	No.	6	190.00	1,140.00	0.00		3.00	570.00	95%	541.50	<u> </u>
16.9.4	Two way, One gang switch	No.	11	190.00	2,090.00	0.00		10.00	1,900.00	95%	1,805.00	
16.9.5	Two way,Two gang switch	No.	11	240.00	2,640.00	0.00		12.00	2,880.00	95%	2,736.00	
16.10	RECEPTACLES											
	Installation, test and commission power receptacles including devices, wires, conduits, boxes, all fixings supports, from the panel boards to receptacles points and as per specifications,											
16.10.1	Single Receptacle, 13A, 230Volts, 1-Ph, 3 Wire(3Pin)	No.	97	350.00	33,950.00	78.00	15.00	93.00	32,550.00	95%	30,922.50	
16.10.2	Duplex Receptacle, 13A, 230Volts, 1-Ph, 3 Wire(3Pin)	No.	158	475.00	75,050.00	46.00	6.00	52.00	24,700.00	95%	23,465.00	
16.10.3	Single Receptacle, 13A, 230Volts, 1-Ph, 3 Wire(3Pin) -Direct for A.c , Heater ,direct homerun	No.	28	475.00	13,300.00	0.00	11.00	11.00	5,225.00	95%	4,963.75	
16.10.4	30A, double pole switch with neon, and cable outlet	No.	4	580.00	2,320.00	0.00	12.00	12.00	6,960.00	95%	6,612.00	
				PAGE TOTAL	139,590.00						SAR 75,344.50	

Date : 7/16/2022

LOCATION: RIYADH

SECTION: ELECTRICAL

DIVISION: 16.00

DILL NO 4

						1						
Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE SAR	AMOUNT SAR		الكمية المنفذة		Total cost	work completed %	Total Excution Amount	ملاحظات
				IN NUMBERS		السابق	الحالي	الإجمالي		completed //	Amount	
16 11	EARTHING SYSTEM											-
10.11	Supply and installation of Earthing System comprising bare-copper conductors directly buried in ground											
	and surrounding the building to bond the building's distribution boards & equipment to the main earthing grid of the building including necessary earth rods, grounding test pits, sleeves, clamp, exothermic bonding											
	and all associated works to suit earthing resistivity required So that it does not more than 0.5 ohms											ĺ
	, all as shown on drawings and as described in specifications											ĺ
16.11.1	3000mm x 20mmØ Copper Bonded Earth Rod	NO	9	900.00	8,100.00	11.00	0.00	11.00	9,900.00	85%	8,415.00	
16.11.2	Earth Rod Inspection Pit - Concrete (Rod not included).	NO	4	1,200.00	4,800.00	4.00	0.00	4.00	4,800.00	85%	4,080.00	
16.11.3	120mm² Bare Copper Wire.	L.M	178	275.00	48,950.00	270.00	40.00	310.00	85,250.00	85%	72,462.50	
16.11.4	240mm² Bare Copper Wire.	L.M	28	215.00	6,020.00	0.00	0.00	0.00	0.00	0%	0.00	
16.11.5	Earth Bar	NO	1	2,400.00	2,400.00	0.00	1.00	1.00	2,400.00	0%	0.00	
	LIGHTNING PROTECTION SYSTEM Lightning protection system including air terminations, conduits, cabling points and connections; and all											<del>                                     </del>
16.12	Sensing Evolution is a sensitif included in a termination content general faint supports, additional fittings work supply accessories, copper basic gazages, faint clamps, support brackets, cable boxes, down conductors, bonding system connections, and wiring devices, end termination, complete as per Pravinging and Specifications.	Item	1	58,000.00	58,000.00	1.00	0.00	1.00	58,000.00	50%	29,000.00	
				PAGE TOTAL							CAD 442 057 50	
				PAGE TOTAL	128,270.00						SAR 113,957.50	1
16.13	FIRE ALARM SYSTEM											
	Alarms systems include the supply, installation.wring and connections(ADDRESSABLE SYSTEM) with 24 working hours for the battery attribut with the regulations (NFPA) and all the accessories and to complet eas showen in drawings and accoording the specifications.											
16.13.1	FACP 2LOOP addressable type as shown in schedual and drawings	No.	1	43,000.00	43,000.00	1.00		1.00	43,000.00	80%	34,400.00	
16.13.2	Addressable smoke detector	No.	32	585.00	18,720.00	78.00	0.00	78.00	45,630.00	80%	36,504.00	
16.13.3	Addressable heat detector	No.	1	585.00	585.00	1.00		1.00	585.00	80%	468.00	
16.13.4	Addressablel alarm sounder	No.	4	625.00	2,500.00	27.00	0.00	27.00	16,875.00	80%	13,500.00	
16.13.5	Addressable Manual call point	No.	12	560.00	6,720.00	22.00	0.00	22.00	12,320.00	80%	9,856.00	
16.13.6	Addressable Control module	No.	8	510.00	4,080.00	2.00	0.00	2.00	1,020.00	80%	816.00	
				PAGE TOTAL	75,605.00						SAR 95,544.00	
									1			

Date: 7/16/2022

BILL OF QUANTITIES

LOCATION:	RIYADH
SECTION :	ELECTRICAL
DIVISION :	16.00

Item #	DESCRIPTION	UNIT	QTY	UNIT PRICE SAR	AMOUNT SAR		الكمية المنفذة		Total cost	work completed %	Total Excution	ملاحظات
				IN NUMBERS		السابق	الحالي	الإجمالي		completed %	Amount	
16.14	CCTV SYSTEM P TYPE Supplying ,installing , connecting and testing CCTV System including color indoor camera ,monitors ,conduit fitting , boxes , Software , cabling power cables, accessories and ancillary works back to the respective color monitor unit as specified and as indicated in the drawings and accordance with approved the supervising engineer											
16.14.1	6MP INdoor WDR IP Dome Camera, VF, 50m IR, 4mm lens	No.	11	4,400.00	48,400.00	0.00		0.00	0.00	85%	0.00	
16.14.2	6MP outdoor WDR IP Bullet Camera, VF, 50m IR, 4mm lens	No.	12	5.000.00	60,000.00	35.00		35.00	175,000.00	85%	148,750.00	
16.14.3	UTP CAT 6 A POINT for camera	No.	19	950.00	18,050.00	74.00		74.00	70,300.00	85%	59,755.00	
16.14.4	36 Channel NVR with 4 HDD	No.	1	7,500.00	7,500.00	1.00		1.00	7,500.00	85%	6,375.00	
16.14.5	PoE Managed Switch, 36 - Ports	No.	1	6,500.00	6,500.00	1.00		1.00	6,500.00	85%	5,525.00	
16.14.6	18U (1 fan + 1 shell +1 pdu) Rak Cabinet	No.	1	9,500.00	9,500.00	1.00		1.00	9,500.00	85%	8,075.00	
16.14.6	Accessoreis requested to finish the work _Testing and commision	LS	1	17,500.00	17,500.00	1.00		1.00	17,500.00	85%	14,875.00	
16.14.7	Supply and install Fiber cable 6 pair including all necessary accessories	lm	9	150.00	1,350.00	0.00		0.00	0.00	85%	0.00	
16.14.7	Wall mount smart screen 55"	No.	1	5,500.00	5,500.00	1.00		1.00	5,500.00	85%	4,675.00	
				PAGE TOTAL	174,300.00						SAR 248,030.00	
16.15	PUBLIC ADDRESS SYSTEM Public address Rack including necessary amplifiers to supply shopping centre speakers installation, one											
	player, recorder message module, voice alarm controller with digital message manager and 19" Rack to place all the elements and with possibility to enlarge the installation with new amplifiers. Totally installed and with documentation.											
16.15.1	DS-16F CEILING SPEAKER 6W	No.	8	1,950.00	15,600.00	11.00		11.00	21,450.00	85%	18,232.50	
16.15.2	Supply and install Speaker point ( only cable ,pipe and box)	No.	21	650.00	13,650.00	42.00	0.00	42.00	27,300.00	90%	24,570.00	
16.15.2	PROEL AMO -240 W MIXER AMP	No.	13	6,450.00	83,850.00	1.00	3.00	4.00	25,800.00	85%	21,930.00	
16.15.3	Column speaker, 60W.	No.	1	2,450.00	2,450.00	26.00	1.00	27.00	66,150.00	85%	56,227.50	
16.15.4	Metal sound projector, 20W.	No.	3	1,900.00	5,700.00	0.00	0.00	0.00	0.00	85%	0.00	
16.15.5	Wireless Sound Touch Bose	No.	3	8,500.00	25,500.00	0.00	0.00	0.00	0.00	85%	0.00	
16.15.6	SURE SI X-24SM58 WIRELESS MIC	No.	1	1,800.00	1,800.00	4.00	4.00	8.00	14,400.00	85%	12,240.00	
16.15.7	SHURE UA874 ANTENNA EXTENDER	No.	1	5,200.00	5,200.00	0.00	0.00	0.00	0.00	85%	0.00	
16.15.8	SHURE UA844 ANTENNA DISTRIBUTOR	No.	1	8,500.00	8,500.00	0.00	1.00	1.00	8,500.00	85%	7,225.00	
16.15.9	Live 802 Sound Mixer / 6 Mic Input	No.	1	4,650.00	4,650.00	1.00	0.00	1.00	4,650.00	85%	3,952.50	
	AT-603 ATTENUATOR	No.	1	955.00	955.00	0.00	1.00	1.00	955.00	85%	811.75	
	Speaker Rak	No.	1	2,500.00	2,500.00	1.00	0.00	1.00	2,500.00	85%	2,125.00	
	Speaker on the top of minerate	No.	1	6,500.00	6,500.00	4.00	0.00	4.00	26,000.00	85%	22,100.00	
16.15.13	amplifer 6000 w	No.	1	12,500.00	12,500.00	0.00	1.00	1.00	12,500.00	85%	10,625.00	
				PAGE TOTAL	189,355.00						SAR 180,039.25	
	CARRIED TO TENDER SUMMARY			TOTAL	1,708,418.00						SAR 1,946,792.30	

**BILL OF QUANTITIES** 

Date: 9/24/2025

LOCATION:	RIYADH
SECTION :	Civil & Arch
DIVISION :	0.00

DIVISION 02 Site Work	739,582.57
DIVISION 04 Masonary Work	1,100,462.68
DIVISION 05 THERMAL & MOISTURE PROTECTION	443,592.86
DIVISION 06 Miscellaneous Items	719,492.00
DIVISION 08 DOORS AND WINDOWS	569,251.80
DIVISION 09 FINISHES	3,291,339.91
DIVISION 11 COUNTERS	60,417.00
DIVISION 12 CABINETS/WALL SYSTEM	10,518.66
DIVISION 13 INTERIOR FURNITURE	419,040.00
TOTAL COST (SR) excld vat	7,353,697.47

**BILL OF QUANTITIES** 

Date: 9/24/2025

LOCATION:	RIYADH
SECTION :	MECH
DIVISION :	0.00

DIVISION 15 MECH	806,327.00
DIVISION 10 Mech	196,970.00
TOTAL COST (SR) excld vat	1,003,297.00

**BILL OF QUANTITIES** 

Date: 9/24/2025

LOCATION:	RIYADH
SECTION:	ELEC
DIVISION :	0.00

DIVISION 16 ELEC	1,946,792.30
TOTAL COST (SR) excld vat	1,946,792.30